



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 351 Const Calendar Day: 815 Date: 28-Aug-2014 Thursday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day [checked] If no, explain:

Diary:

Dispute

Tower Activites

CCO # 382 - Tower Painting and Cleaning works (8/28/14, Thursday - Clear):

[checkbox]

- \* Arrived office around 7:00 AM.
\* Attended safety meeting from 8:00 AM to 8:45 AM.
\* Went to T1 tower base with Grady (by boat). Did not see any worker in that area.
\* ABF installed small PVC pipe on top of tower footing drain holds. Water tank did not move in order to install PVC pipe on the hole & footing crack for future repair.
\* Back to office around 10:30 AM.
\* Performed paper work, and studied Tower cleaning & paint repair tracking sheets. Went to job site (T1 by driving to W2) around 1:25 PM (At tower deck El. 53 m area) with Grady.
- Saw labor Jose at inside east shaft near El. 53 deck area. He told me that total 5 labores including forman James performed house keeping works in tower today.
- Saw METS paint inspector Stuart came down from stair to El.53 area. Talked to Stuart about work status, he told me that there were 6 CCC painters continued performing paint repair on Saddle housing & Parapet area at El.160 m area. Stuart also told me that there will be no painter come in to work tomorrow due to not working day for CCC tomorrow.
\* Paint Crew: Sage Ray, Juan Carlos, Luis Ventura, Oscar Salazar, Ramon Gutierrez, Daniel Rosales, Abraham Ventura. Crew worked from 6AM to 2:30 PM, 8 hours shift.
\* Labores: James Sturgeon, Jose Jr. Avila, Victor Hernandez, Rogelio Rodriguez and Danny Schwartz worked today (8 hours shift).
\* Performed paper work at office, and left office around 3:35 PM.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphram Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and various laborers like DONALD PLUMB, PAUL FAMBRINI, etc.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Liu, Tai-Lin    **Diary #:** 351    **Date:** 28-Aug-2014    **Thursday**

Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0020562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2292	WELDER, 600 AMP						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
2293	WELDER, 600 AMP						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L01-ENE.078</b>	<b>Tower Lift 01 External Paint Tower NE</b>					
CERTIFIED COATINGS COMPANY								
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-L05-ENE.078</b>	<b>Tower Lift 05 External Paint Tower NE</b>					
CERTIFIED COATINGS COMPANY								
<b>04-0120F4</b>	<b>Bid Item: 078</b>	<b>T-HEA-ENE.078</b>	<b>Tower Head External Paint Tower NE</b>					
CERTIFIED COATINGS COMPANY								
<b>CCO-355</b>	<b>Bid Item: 001</b>	<b>0-CIC-EFA.355</b>	<b>CIC - Elevator Impacts - USA Hoist</b>					
AMERICAN BRIDGE/FLUOR, A JV								

**Attachment**



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 351

Date: 28-Aug-2014

Thursday



View tower elevator from bottom of footing (north of tower)



Viewed the tower stair way



There were a few concrete crack lines did not been repaired yet



Cutting operation on old bridge near tower area



Tower skirt area need reclean again



Water tank covered drain hole & concrete cracking area

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 351

Date: 28-Aug-2014 Thursday



Two CCC painters performed power tooling on piping near tower area



Installed PVC pipes on top of footing drain holes