



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:20 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 353 Const Calendar Day: 820 Date: 02-Sep-2014 Tuesday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80

Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

Tower Activites

CCO # 382 - Tower Painting and Cleaning works (9/2/14, Tuesday - Clear):

* Performed paper work, and studied Tower cleaning & paint repair tracking sheets. Went to job site (T1 by driving to W2 with Grady) around 1:00 PM.

- At W2, took elevator with CT/ABF's safety engineers to the deck, and walked to tower El. 53 m area. There were about dozen CCC painters worked on barrier and piping paint repair works near tower area (see pictures).

- At tower El. 53 m area, saw ABF's labor forman Victor. Victor told me that total 4 labores worked in tower performing hours keeping work. Victor and Danny were moving stuff from tower El. 109 m to El. 53 m at the time I was there. Later on, I saw Forman James, he just finished one punchlist item at top of tower and came down to the deck area.

- There were 6 CCC's painters continued working in tower top (El. 160, papapet area for paint repair).

- Total 4 labores at the tower performed house keeping work.

- METS paint inspector Stuart came down from top to El. 53 m area around 1:40 PM, I was talking to him for work status and pointed out some locations the steel rust were shown. Later on also saw METS inspector Justing on W2 parking lot. Went back office around 2:15 PM.

* Paint Crew: Sage Ray, Juan Carlos, Luis Ventura, Oscar Salazar, Ramon Gutierrez, Daniel Rosales, Abraham Ventura. Crew worked from 6AM to 2:30 PM, 8 hours shift.

* Labores: James Sturgeon, Jose Jr. Avila, Victor Hernandez, and Danny Schwartz worked today (8 hours shift).

* Performed paper work at office, and left office around 4:05 PM.

04-0120F4 Bid Item: 053 T-L01-DSE.053 Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 353 **Date:** 02-Sep-2014 **Tuesday**

Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2292	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
2293	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE
 CERTIFIED COATINGS COMPANY

CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist
 AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 353

Date: 02-Sep-2014

Tuesday



Viewed shaft E face B paint from tower El. 53 m down to the tower base



Demolition ongoing in old bridge next to Tower area



Viewed the face B shaft N painting from tower El.53 down to the base area



Painters performed piping paint repair near by tower area with two safety offices



ABC labor - Victor unloaded the bag hanging down from higher elevation by Danny



Picture showed bags hanging down to the El. 53 m area and METS paint inspector Stuart walking to W2 area

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 353

Date: 02-Sep-2014 Tuesday



CT & ABF safety office with labor Victor on tower El. 53 m area