



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 357 Const Calendar Day: 827 Date: 09-Sep-2014 Tuesday
 Inspector Name: Liu, Tai-Lin Title: Transportation Engineer
 Inspection Type: Continuous
 Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time:
 Federal ID:
 Location:
 Reviewer: Awal, Mohammad Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 60 - 70 12 PM 70 - 80 4PM 70 - 80
 Precipitation Condition Clear

Working Day If no, explain:

Diary:

Dispute

Tower Activites

CCO # 382 - Tower Painting and Cleaning works (9/9/14, Tuesday - Clear):

* Arrived office around 6:23AM. Took 6:40 AM boat to tower footing, saw Conco two labores: Hernan Duram & Arturo Segura on the boat.

* Hernan & Arturo started footing concrete crack repairing on 7:00AM. I worked with them, first thing was identifying the unrepair crack locations. Total 32 locations were found, they cleaned the area first then prepared the crack-pac KT paste from Simpson. Hernan did paste injection application, and Arturo did length measurement (I also recorded the measured length). The total unrepaired measurement will input to the spreadsheet to obtain the total length for the payment. We worked around 3.5 hours to finish the caulking and measurements.

* Hernan told me, he will check the whole repaired area to re-fill the epoxy paste if he see the repair area lacking of paste. I left footing around 11:10 AM, and I told Hernan that I will be back after lunch, no ABF's engineer showed up.

* Saw 3 workers worked on footing light fixtures installation, and 3 US Hoist workers worked on tower elevator. Mahmoud was inspecting their works.

* I went back to tower footing area around 1:00 PM. I saw two Conco labores on the barge waiting for the boat to go back to Pier 7. I grabbed Hernan to go back to the footing to check his works. He told me that ABF's engineer showed up and identified a little bit more of lengths to repair (less than 10cm). I checked all the repaired area and OK to the works. Left T1 and came back to pier 7 (2:10PM).

* Performed paper work at office, and left office around 3:05 PM.

04-0120F4		Bid Item: 053		T-L01-DSE.053		Tower Lift 01 Diaphragm Tower SE Erect structural steel (bridge tower)		
AMERICAN BRIDGE/FLUOR, A JV								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DONALD PLUMB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	PAUL FAMBRINI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FERMIN MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Liu, Tai-Lin **Diary #:** 357 **Date:** 09-Sep-2014 **Tuesday**

Semi-Skilled Laborer	JNM	LUIS Jimenez	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	DANNY SCHWARTZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JAVIER MEDINA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	ROGELIO RODRIGUEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	VICTOR HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Equipment		Rental Company					Dispute
Equipment ID	Description	Remarks	RT Hrs	OT Hrs	ST Hrs	IT Hrs	
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0020562	WELDING EQUIPMENT	No	0.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0030562	WELDING EQUIPMENT	No	0.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0010562	WELDING EQUIPMENT	No	0.00	0.00	0.00	0.00	<input type="checkbox"/>
2292	WELDER, 600 AMP	No	0.00	0.00	0.00	0.00	<input type="checkbox"/>
2293	WELDER, 600 AMP	No	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 078 T-L01-ENE.078 Tower Lift 01 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-L05-ENE.078 Tower Lift 05 External Paint Tower NE
 CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 078 T-HEA-ENE.078 Tower Head External Paint Tower NE
 CERTIFIED COATINGS COMPANY

CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist
 AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 357

Date: 09-Sep-2014

Tuesday



Workers on concrete crack repair & lighting fixture installation



Tower north elevator side - paint repair on face D shafts W & S



Lighting fixture on tower footing area & crack line repair # 11



Lighting fixture on the footing area



Conco labores performed concrete crack repair



Sample of crack line marking & caulking (line # 30)

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 357

Date: 09-Sep-2014 Tuesday



Conco's crack lines measurement recorded sheet



Sample of crack line marking & caulking (line # 13X)



Cleaned tower skirt area (west-south corner)



Hernan & Arturo (Conco) performed concrete cracking repair