



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 8:07 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 663 Const Calendar Day: 892 Date: 13-Nov-2014 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM  
Precipitation Condition clear, warm

Working Day  If no, explain:

Diary: Dispute  
**General Comments**  
Weekly safety meeting 0800-0900. Track progress of US Hoist installation of the intercom system in the elevator. Misc MEP paperwork and write diaries.

04-0120F4 Bid Item: 098 0-000-000.098 ELEVATOR  
USA HOIST COMPANY, INC.

Diary: Dispute  
**Elevator** 098 0-000-000.098  
TJ Rapp and Dirk Throgmorton, Mid-American Elevator, spent the shift, 0700 to 1530, installing the intercom in the elevator and machine room. By end of shift, the crew had complete the installation of the intercom, but had not completed the wiring inside the machine room.  
  
At 1400, I took the crew boat to T1 and discussed the installaton with TJ Rapp. He said they had completed the installation of the intercom, but have not completed the wiring inside the machine room. They left the tower base at 1510 with the last crew boat for the day, telling me they will come back tomorrow and complete the hokup of the intercom.

