



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 662 Const Calendar Day: 893 Date: 14-Nov-2014 Friday  
 Inspector Name: Feather, Bernard Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:  
 Federal ID:  
 Location:  
 Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition clear, warm, windy

Working Day  If no, explain:

**Diary:** Dispute  
**General Comments**  
 Track progress of CCC paint repair of Skyway DIP. Track progress of elevator intercom installation.  
 Elevator meeting to discuss CCO 355 issues. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 098 0-000-000.098 ELEVATOR**  
 USA HOIST COMPANY, INC.

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> USA HOIST COMPANY, INC.								
Mechanic	JNM	JAMES KIKULSKI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:** Dispute  
**Elevator 098 0-000-000.098**  
 TJ Rapp and Dirk Throgmorton continue to work debugging the braking mechanism on the elevator. As the elevator is run, the braking mechanism engages. They speculate that it is engaging because of a low power reading in the cab. They don't know if the cab is not getting enough power or if the control panel is just reading low lower.  
 The crew worked from 0700 to 1530, leaving the site without resolving the issue.

**CCO-355 Bid Item: 001 0-CIC-EFA.355 CIC - Elevator Impacts - USA Hoist**  
 USA HOIST COMPANY, INC.

**Diary:** Dispute  
**Elevator Meeting 001 0-CIC-EFA.355**  
 Elevator meeting to discuss the outstanding CCO 355 pay issues. Bill O'Sullivan sent an email with justifications for the Spider rental costs.

**CCO-384 Bid Item: 001 0-BAR-EFA.384 Paint Repair Behind Barrier Rail**  
 CERTIFIED COATINGS COMPANY

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	JNM	ERNESTO SOLON	5.00	0.00	0.00	5.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Feather, Bernard Diary #: 662 Date: 14-Nov-2014 Friday

Painter JNM ARMANDO AVITA 5.00 0.00 0.00 5.00

### Diary:

Dispute

#### DIP paint repair 001 0-BAR-EFA.384

Armando Avita and Ernesto Solon spent 5 hours using air tools to spot repair portions of the 10" CCSF Sewer Force Main along the IB barrier of the EB bridge at the Skyway transition section. Following this work, the crew applied a first coat of Miozic primer over the repaired areas.

The crew used an air compressor to run the air tools, and a crew truck to access the location.

