

Stanley
Ku/D04/Caltrans/CAGov

08/08/2007 10:11 PM ZE8

To Jason Tom/D04/Caltrans/CAGov@DOT, Rick
Morrow/D04/Caltrans/CAGov@DOT, Gary
Pursell/D02/Caltrans/CAGov@DOT, Peter
Siegenthaler/HQ/Caltrans/CAGov@DOT, Doug
Coe/D04/Caltrans/CAGov@DOT, Keith
Devonport/D04/Caltrans/CAGov@DOT, Phil
Stolarski/HQ/Caltrans/CAGov@DOT
cc Reba Torres/D04/Caltrans/CAGov@DOT, Dan
Speer/HQ/Caltrans/CAGov@DOT, Keith
Hoffman/HQ/Caltrans/CAGov@DOT
bcc
Subject Report: 08/08/2007

- ZPMC continued milling beveled surface of skin plates and stiffeners for tower mock-ups.
- ZPMC saw-cut all (15) sections for destructive test to expose side surface for testing. Steve Lawton told Eric of ZPMC to have one side of the sections polished and acid for better viewing. ABF and METS will view sections at ZPMC's lab.
- ABF and ZPMC were working on U rib weld trial on ZPMC's deck mock-up when Robert and I were at the work shop. Before we left the work shop, we were told that the weld trial could not be continued because core failed to move automatically during welding.

05.23.03

46.001