

**Roman
Granados/D04/Caltrans/CA
Gov**

12/11/2012 06:10 PM

To Marnell Talley/D04/Caltrans/CAGov@DOT

cc Reba Maestas/D04/Caltrans/CAGov@DOT

bcc

Subject Fw: 9/13/12 diary bolt stressing and load transfer

----- Forwarded by Roman Granados/D04/Caltrans/CAGov on 12/11/2012 06:10 PM -----

**Mahmoud
Khandaghabadi/D04/Caltra
ns/CAGov**

09/13/2012 06:04 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman
Granados/D04/Caltrans/CAGov@DOT, Saman
Soheilifard/D04/Caltrans/CAGov@DOT

cc

Subject 9/13/12 diary bolt stressing and load transfer

Date: 9/13/12

Work Shift: 6:30 AM - 6:00 PM

Field Shift(s): 6:30 AM - 5:30 PM

Location(s): NORTH CABLE

Summary of Field work & other work:

I WAS MONITORING Bolt Tensioning ON , PP10 N , PP12 N , PP14 N , PP16 N , PP18 N . PP
20 N , PP 22 N , PP 24 N. Moved the equipment to South span and set up the jacks on PP 10 S. At
13:40 Matt Bruce released me from Bolt Tensioning and I moved to North Side Load Transfer
Operation step 2d, adj. and 2 e, adj.. Attended the gage readings on North span.

I WORK IN OFFICE 5:30 PM - 6:00 PM, OFFICE WORK.

Contractor's Labor in Bolt tensioning crew:

MIKE DRAPER, Lead Person.

THADDEIS BOOKER

ARRON DAVID

NARWZO GOMEZ

OT: (3-hrs) [attended the Load Transfer gage readings till 5:00 PM, Entered the gage readings into
log book in the field, went to office, and submit the bolt tensioning field documents and copies to
office, prepared daily report.]