

**Mahmoud
Khandaghabadi/D04/Caltra
ns/CAGov**

12/12/2012 05:59 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman
Granados/D04/Caltrans/CAGov@DOT
cc Warren Collins/D04/Caltrans/CAGov@DOT, Saman
Soheilifard/D04/Caltrans/CAGov@DOT, Marnell
Talley/D04/Caltrans/CAGov@DOT, Reba

bcc

Subject 12/12/12 Diary

Date: 12/12/12

Work Shift: 7:00 AM - 5:30 PM

Field Shift(s): 7:00 AM - 5:15 PM

Location(s): NORTH & SOUTH CABLES

Summary of Field work & other work:
The Contractor Work I attended today:

PP 40 S: Contractor pressure washed SW, NW, and NE cables today at water Temperature=190`F and pressure=3500psi. The wash operation started at 8:20 and finished at 11:50. QA inspected and found the four cables to be Clean at 12:00.

Contractor applied the first coat of zinc paint to damaged sections of the cables today.

PP 44 S: Rinsed the cables 11:30 and applied the Pegalink paint today. Canister was stopped at middle of all four cables due to paint control setting.

PP 46 S: Rinsed the cables 8:30 and applied the Pegalink paint today.

PP 48 S: Rinsed the cables 9:00 and applied the Pegalink paint today.

At 13:30 wash crew moved the water tanks trailer, pumps and hoses to (West Bond) and set up for washing the suspender cables starting at PP 48 N.

Mike Gaya crew did not work on the deck today.

The final inspection of painted cables after the paint is dried.

Contractor's crew:

Leon Cirney Foreman

Bill Gatewood Labor

Bill Padderatz Wash Foreman

Genier Valdez Laborer

Ron Morgan Maintenance/repairs

Sage Ray Paint Foreman

Manuel Barrios Laborer

OT: (2-hrs) [Field work, Prepare Daily Coating Inspection Forms, Report to the office Lead.]