

**Mahmoud
Khandaghabadi/D04/Caltra
ns/CAGov**

12/13/2012 06:16 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman
Granados/D04/Caltrans/CAGov@DOT
cc Warren Collins/D04/Caltrans/CAGov@DOT, Saman
Soheilifard/D04/Caltrans/CAGov@DOT, Marnell
Talley/D04/Caltrans/CAGov@DOT, Reba

bcc

Subject 12/13/12 Diary

Date: 12/13/12

Work Shift: 7:00 AM - 5:30 PM

Field Shift(s): 7:00 AM - 5:00 PM

Location(s): NORTH & SOUTH CABLES

Summary of Field work & other work:
The Contractor Work I attended today:

QA Joseph Ullrich and I looked at the Pegalink paint at PP 44, 46, and 48 S from the top of deck but did not have the access to inspect the top section. QC did not inspect this paint today.

PP 40 S: Contractor applied the second coat of zinc paint to damaged sections of the cables start at 8:30 and finished at 9:45 today. Allowed 6 hours to cure; did not have time to rinse and apply Pegalink Paint.

PP 36 S: Rinsed the cables 11:30 and applied the Pegalink paint today.

PP 48 S: Rinsed the cables 13:00 and applied the Pegalink paint today.

The tarp at PP 44, 46, and 48 S is cleaned, folded and moved to the West Bond deck. Set up the wash Pulleys but did not have the man power to start wash today.

Mike Gaya crew did not work on the deck today.

The final inspection of painted cables after the paint is dried.

Contractor's crew:

Leon Cirney Foreman

Bill Gatewood Labor

Bill Padderatz Wash Foreman

Genier Valdez Laborer

Ron Morgan Maintenance/repairs

Sage Ray Paint Foreman

Manuel Barrios Laborer

OT: (2-hrs) [Field work, Prepare Daily Coating Inspection Forms, Report to the office Lead.]