

Mahmoud
Khandaghabadi/D04/Caltrans/CAGov

12/18/2012 06:25 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman Granados/D04/Caltrans/CAGov@DOT
cc Warren Collins/D04/Caltrans/CAGov@DOT, Saman Soheilifard/D04/Caltrans/CAGov@DOT, Marnell Talley/D04/Caltrans/CAGov@DOT

bcc

Subject 12/18/12 Diary

Date: 12/18/12

Work Shift: 7:00 AM - 5:30 PM

Field Shift(s): 7:00 AM - 5:30 PM

Location(s): NORTH & SOUTH CABLES

Summary of Field work & other work:
The Contractor Work I attended today:

PP 48 N SP1: Contractor Covered the top deck with tarp to collect the wash water at the low point and set pump to transfer the water to tank. At 10:30 I asked the Foreman what is his plan? He said "waiting for ABF to inspect the containment set up. I called Robert Wong (SWPPP) and asked him for inspection. At 10:45 Robert inspected the containment and recommended to tape seal the bottom of K-Rail, collect the water at low point and remove it by pump (tarp may be needed for paint but not for water). The wash Canister leaks and the wind takes the leak water outside of containment area. Robert also recommended modifying the wash canister to stop water leak during the wash. At 11:00 A.M. Contractor removed the Canister and started adding seals at the seams to stop the leaks. Contractor did not wash cables today.

PP 40 S: QC and QA inspected Pegalink the paint has holiday. Paint repair is on hold, waiting for cable inspection.

PP 32 S: QC and QA inspected Pegalink paint and accepted the paint.

PP 34 S: QC and QA inspected Pegalink paint and accepted the paint.

PP 36 S: QC and QA inspected Pegalink paint and rejected the paint. Cables are rinsed and repair coat of Pegalink is applied.

PP 38 S: QC and QA inspected Pegalink paint and rejected the paint. Cables are rinsed and repair coat of Pegalink is applied.

PP 44 S: QC and QA inspected Pegalink paint and accepted the paint. Cables are rinsed at 14:30 today

PP 60 to PP 74: Francisco crew cleaned the bracket plates on WB from PP 60 N to PP 74 N.

The final inspection of painted cables after the paint is dried.

Contractor's crew:

Leon Cirney Foreman

Bill Gatewood Labor

Bill Padderatz Wash Foreman

Genier Valdez Laborer

Ron Morgan Maintenance/repairs

Sage Ray Paint Foreman

Manuel Barrios Painter

Edilberto Leon Painter

Francisco Serrano Foreman

Alberto Serrano Painter

Armando Avitia Painter

Leo Ruiz Painter

Jorge Flores Painter

OT: (2-hrs) [Field work, Prepare Daily Coating Inspection Forms, Report to the office Lead.]



Wash Canister2.JPG