

**Mahmoud
Khandaghabadi/D04/Caltra
ns/CAGov**

12/19/2012 06:45 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman
Granados/D04/Caltrans/CAGov@DOT
cc Warren Collins/D04/Caltrans/CAGov@DOT, Saman
Soheilifard/D04/Caltrans/CAGov@DOT, Marnell
Talley/D04/Caltrans/CAGov@DOT

bcc

Subject 12/19/12 Diary

Date: 12/19/12
Work Shift: 7:00 AM - 6:30 PM
Field Shift(s): 7:00 AM - 6:00 PM
Location(s): NORTH & SOUTH CABLES

Summary of Field work & other work:
The Contractor Work I attended today:

PP 48 N SP1: Contractor has ordered new tarp to cover the open space between East bond and West bond. Contractor did not wash cables today.

PP 32 S: Applied Blue Gray Noxyde today.
PP 36 S: Applied Blue Gray Noxyde today.
PP 38 S: Applied Blue Gray Noxyde today.
PP 44 S: Applied Blue Gray Noxyde today.

PP 40 S: Yesterday QC and QA inspected Pegalink paint and found Holidays on all cables. Cables were rinsed but repair work is on hold, waiting for RFI regarding cable damage.

PP 60 S to 84 S: Francisco crew cleaned the bracket plates on WB from PP 60 S to PP 84 S.
PP 14 S to PP 28 S: Francisco crew removed the cram wrap covers on 15' section of cables above the plates and discovered the Pegalink paint is damaged by the paint remover material that was used for cleaning higher section of cables; used brass wire brush to clean the cables again.

PP 24 S, 26 S, and 28 S: Applied Pegalink paint again to segments of cable from top of Bracket Plate to the existing paint at about 4' above the plate.

The final inspection of painted cables after the paint is dried.

Contractor's crew:
Leon Cirney Foreman
Genier Valdez Laborer
Ron Morgan Maintenance/repairs
Sage Ray Paint Foreman
Manuel Barrios Painter
Edilberto Leon Painter
Francisco Serrano Foreman
Alberto Serrano Painter
Rafael Serrano Painter
Victor Ruiz Painter
Leo Ruiz Painter
Jorge Flores Painter

OT: (3-hrs) [Field work, Prepare Daily Coating Inspection Forms, Report to the office Lead.]