

**Mahmoud
Khandaghabadi/D04/Caltra
ns/CAGov**

01/02/2013 06:03 PM

To Brian Boal/D04/Caltrans/CAGov@DOT, Roman
Granados/D04/Caltrans/CAGov@DOT

cc Marnell Talley/D04/Caltrans/CAGov@DOT

bcc

Subject 12/21/12 Diary

Date: 12/21/12

Work Shift: 7:00 AM - 3:30 PM

Field Shift(s): 7:00 AM - 9:00 PM

Location(s): NORTH & SOUTH CABLES

Summary of Field work & other work:

The Contractor Work I attended today:

PP 48 N SP1: Contractor has ordered new tarp to cover the open space between East bond and West bond. Contractor did not wash cables today.

Painting operation is cancelled due to rain and storm. All equipment is protected against rain and wind. The painters are gone for the day.

The final inspection of painted cables after the paint is dried.

Contractor's crew:

OT: (0-hrs) [Field work, Prepare Daily Coating Inspection Forms, Review ABF-CAL-LTR-001819, and comments.]