




Marnell  
Talley/D04/Caltrans/CAGov  
12/10/2012 03:13 PM

To Brian Boal/D04/Caltrans/CAGov  
cc  
bcc  
Subject Fw: e-mail L/T diary 11 27 2012

----- Forwarded by Brian Boal/D04/Caltrans/CAGov on 12/10/2012 12:59 PM -----



Sarah  
Rusby/HQ/Caltrans/CAGov  
11/30/2012 02:28 PM

To Brian Boal/D04/Caltrans/CAGov@DOT  
cc  
Subject e-mail L/T diary 11 27 2012

Subject: e-mail L/T diary 11 27 2012

Date: 11/27/12

Work Shift: 6:00AM - 6:30PM

Field Shift(s): 7:00AM - 5:00PM

Location(s): NORTH MAIN CABLE WIRE WRAPPING - TERMINATIONS

Summary of Field work & other work:

Left office at 6 am.

Field Notes for North Main Cable:

Initially I was to help out with one of the pull machines on the North Main cable today, however, Ben told me that they would not be running it today. One of the crews had gone to the South Main cable to re-align the high wire. So instead I remained with the 2 termination crews, working with Victor P.

Ben with the Contractor was onsite and after I asked, said that they were done trying to move the wire sleeve down into the lower cable band and were going to unwrap it (not necessarily immediately). I notified Alex and Brian of this. Ben also walked up cable in afternoon and was looking at cadwelds.

Summary of termination work:

Terminations completed for PP 70, 72, 78, 80, in progress on PP68

Details:

7:00: Erin/Jason/Tyler working on PP72, just beginning to unwrap cable. Tony/Tony/Thad @ PP80.

11:15 completed bolt wrapping at PP72.

12:30 Tony's crew on PP78.

2:30: Erin's crew starting on PP70.

3:30 Erin's crew completed bolt wrapping at 78, Erin's crew finishing at PP70.

Contractor's Labor in Wire Wrapping crew:

Terminations

IRN Tyler Cichuckie

IRN Erin David

IRN David Shirley

Terminations

IRN Tony Guillory

IRN Thad Booker

IRN Tony Boransa

IRN FRM Micheal Draper - alternating between 2 crews.

OT: (4-hrs) [INPUT EXPLANATION FOR OVETIME HERE:Extended work hours by crews and time

needed for site access ]

Sarah Rusby, PE  
California Department of Transportation  
Office of Structure Construction  
Assistant Structure Rep - Doyle Drive Contract 3  
Structure Rep, Oversight - GGB Phase IIIA  
(510) 867-4549 cell