



Marnell  
Talley/D04/Caltrans/CAGov  
12/10/2012 03:04 PM

To Brian Boal/D04/Caltrans/CAGov  
cc Roman Granados/D04/Caltrans/CAGov@DOT  
bcc  
Subject Fw: e-mail L/T diary 11 29 2012

----- Forwarded by Brian Boal/D04/Caltrans/CAGov on 12/10/2012 12:43 PM -----

Sarah  
Rusby/HQ/Caltrans/CAGov  
11/30/2012 02:53 PM

To Brian Boal/D04/Caltrans/CAGov@DOT  
cc  
Subject e-mail L/T diary 11 29 2012

Subject: e-mail L/T diary 11 29 2012

Date: 11/29/12

Work Shift: 6:00AM - 6:30PM

Field Shift(s): 7:00AM - 5:00PM

Location(s): NORTH MAIN CABLE WIRE WRAPPING - TERMINATIONS

Summary of Field work & other work:

Left San Rafael office at 6 am.

Field Notes for North Main Cable:

Yesterday was a rain day.

Today I am to remain on termination on North Main Cable while Victor finishes up developing a punch list for termination work he has inspected.

Summary of termination work:

Terminations completed for PP 62, 64, 68 , in progress on PP52

Details:

7:00: Erin/Jason/Tyler working on PP68.

7:45 Left site to attend safety meeting

tony using dremmel tool to take the edge off of cadweld, says he has been told to progress all the way up the cable.

9:00 Erin's crew on PP66, tony's crew on PP64

10:45a: it started sprinkling. Both crews were at the point where the s-wire was wrapped into the cable band, so there was no exposed zinc paste, so I allowed them to keep working through the rain on the wedge installation and bolt wrapping. Notified Alex of the rain so he could coordinate with other engineers so we were uniform in what we were allowing.

Engineer Ben on site and Drapers crew were going to try something else on the rejected span 86-88. I suggested to Ben that when he do any unapproved repair work on this span that they ensure CT personnel is present to witness. I called Alex and notified him so he could tell Brian. Thad and Erin to assist. They installed a couple more cadwelds and broke a wire in between. I took pictures and described what was happening to Alex and Brian. Roman out to take over for me in watching this repair work.

tony/tony started/completed PP62. Jason and Tyler on PP60. Tony/Tony moved to 52/

Weather getting harsher. High winds and intermittent rain. Work was stopped when raining and exposed paste was covered up.

Contractor's Labor in Wire Wrapping crew:

Terminations

IRN Tyler Cichuckie

IRN Erin David

IRN David Shirley

Terminations

IRN Tony Guillory

IRN Thad Booker

IRN Tony Boransa

IRN FRM Micheal Draper - alternating between 2 crews.

OT: (3.5-hrs) [INPUT EXPLANATION FOR OVETIME HERE:Extended work hours by crews and time needed for site access ]

Sarah Rusby, PE

California Department of Transportation

Office of Structure Construction

Assistant Structure Rep - Doyle Drive Contract 3

Structure Rep, Oversight - GGB Phase IIIA

(510) 867-4549 cell