

Gary Pursell/D02/Caltrans/CAGov
06/17/2007 01:34 PM

To Reba Torres/D04/Caltrans/CAGov@DOT
cc
bcc
Subject Fw: update on china (correction)

better yet, file this one with the correction note.

----- Forwarded by Gary Pursell/D02/Caltrans/CAGov on 06/17/2007 01:35 PM -----



Jason Tom/D04/Caltrans/CAGov
06/12/2007 01:47 PM

To gary_pursell@dot.ca.gov@DOT, Rick Morrow/D04/Caltrans/CAGov@DOT, Doug Coe/D04/Caltrans/CAGov@DOT, Mike Forner, ken.terpstra@dot.ca.gov@DOT
cc peter_siegenthaler@dot.ca.gov, Keith Devonport/D04/Caltrans/CAGov@DOT
Subject Fw: update on china (correction)

one correction to my summary below the anticipated completion for the 114m tower mockup is end of july NOT june

----- Forwarded by Jason Tom/D04/Caltrans/CAGov on 06/12/2007 01:42 PM -----



Jason Tom/D04/Caltrans/CAGov
06/11/2007 03:19 PM

To Gary Pursell/D02/Caltrans/CAGov, Rick Morrow/D04/Caltrans/CAGov, Doug Coe/D04/Caltrans/CAGov
cc Mike Forner, Phil Stolarski, peter_siegenthaler@dot.ca.gov, Keith Devonport/D04/Caltrans/CAGov@DOT
Subject update on china

sorry i haven't been very good about email what's going on over here. just a quick summary.

i've been here almost a week now and have gone to the island twice. we have daily meetings at 9am with ABF/ZPMC/METS/Construction to go over the schedule on the island. ZPMC is working on the three ABF mockups, 77m, 89m and 114m. they will finish them, from ZPMC's perspective, by the end of the month. ABF (dave williams) was very clear stating that doesn't mean they will be ready for CT mockups. yesterday we were told that ABF/ZPMC will run a rib to deck plate mockup. the respectivefully asked our staff to keep our distance so they can do what they need to with ZPMC.

when i visited the island last week they were bending ribs with the new dye. yesterday we were also told last week that ZPMC will NOT do any production work or mock ups for the u-rbis at nantung. however they want the facility to be audited as a backup. definitely good news.

checked out the material delivered with METS. no paperwork as of yet so we don't know what is really there for our job. ZPMC has designed an area to imply its all ours. ABF and ZPMC are working out a "tracking" system.

had ongoing internal meetings with METS staff. we're gonna have one today where we outline what we feel are our roles/responsibilities, where they may be overlap and how we handle the internal communication. just a kickoff with more to continue when we return to pier 7.

the "one face" meeting is going to happen thursday with a pre meeting between ABF/CT and then ABF/CT with ZPMC.

jason