

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000102**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 02-Apr-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 1

Item	Title	Detail
1	Key conversations	<p>ABF representative Craig Knops informed QA that he had not seen the RFI regarding the thickness to be used on the PQR qualification tests for SMAW on the HPS 485W material that ZPMC was submitting. The RFI is to request welding on 26mm thick plate. Mr. Knops stated he would let QA know when it was in the system in order to expedite the process. The remaining six (6) PQRs currently scheduled are awaiting the submission and approval of this RFI.</p> <p>QA Engineer, Jim Merrill, was approached by ZPMC's Mr. Chen Bin regarding the contract required bridge experience for CWIs and the audit requirements. Mr. Merrill informed Mr. Chen that he needed to direct such questions to ABF because the Department does not have any contractual relationship with ZPMC. Mr. Merrill also informed ZPMC that the Department is not a party to their contract and has no knowledge of the content of the contract between ZPMC and ABF.</p> <p>QA Engineer also informed ABF that CT would not perform any audits until ABF has performed their own audit and officially informed the State that the facility is ready. This will include ABF verifying that all of the questions to the MFSQA have been positively answered and verified by ABF.</p>
2	Quality Assurance Inspectors per shift	3 AM 0 PM

**Inspected By:** McClary,David

Quality Assurance Inspector

**Reviewed By:** Lowry,Patrick

QA Reviewer