

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
 690 Walnut Ave.St. 150  
 Vallejo, CA 94592-1133  
 (707) 649-5453  
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000109**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 11-Apr-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** 0 / 0**HSR's:** 0 / 0**NCR's:** 0 / 1

Item	Title	Detail
1	Meetings attended	QA Representative John Kinsey met with ZPMC QC Representative Lu Jian Hua and eleven of his NDT Technicians to provide general NDT theory training and answer AWS Code related question. A sign up sheet indicating personnel was provided to Mr. Kinsey by ZPMC.
2	Key conversations	(1145) ZPMC QC Representative Lu Jian Hua stated that welder/welding operator bend testing scheduled for today has been canceled, because Moody International personnel are not available until Saturday April 14th. Lu Jian Hua stated that ZPMC plans to continue with welding procedure qualification testing tomorrow.
3	Quality Assurance Inspectors per shift	2 AM (Hasler, Acuna) 0 PM

**Inspected By:** Kinsey,John

Quality Assurance Inspector

**Reviewed By:** Hoffman,Keith

QA Reviewer