

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 75.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000266**Contractor:** Shanghai Pujiang Cable Co. (SPCC)**Dated:** 07-Sep-2007**Location:** Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	I attended a meeting at Baosteel Shanghai Ergang Company (BSEC) to witness testing being performed on the wire being produced for the cable band friction test. In attendance for SPCC were Mr. Luo Guoqiang and Mr. Min Zhigao. In attendance for BSEC were Ms. Zhang Xiu Feng, Mr. Sang Chun Ming and Mr. Zhou Daiyi. Ms. Amy Wang of BSEC provided translations for the group. METS was represented by Mr. Jimmy Cochran and myself. METS personnel witnessed the following tests performed on the wire: tensile, torsional ductility, measurement of the diameter, zinc adhesion, amount and uniformity of zinc coating, and wire straightness. METS was informed that the wire was to be shipped to SPCC's facility in Xitang on Saturday. SPCC plans to fabricate the strands over the following two weeks, with the first five days taken for cutting the wire to length.

Inspected By: Iyer,Venkatesh

Quality Assurance Inspector

Reviewed By: Iyer,Venkatesh

QA Reviewer