

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000310**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 21-Sep-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	<p>We had a meeting to discuss the OBG assembly procedures and OBG corner panel fabrication procedures. Jason Tom, Keith Devonport and I provided Team China's comments to the Contractor's proposed procedures prior to them being submitted. We had no major issues, but we did require some clarification of the procedures described. One of our concerns was the Contractor's proposed methods of fitting up the deck panels onto the floorbeam webs during assembly. ABF stated that they would consider our comments and would like to discuss the dimension control procedures for OBG assembly and corner panel on Monday. The Contractor's intent is to submit the fabrication and dimension control procedures for the OBG assembly and corner panels simultaneously.</p> <p>ABF stated that they would like to keep the practice of discussing bootleg versions of submittals with Team China, and turning in official submittals after receiving Team China's comments. The goal is to have submittals arriving in Pier 7 to be in an Approved As Noted condition. We said that we would provide as much input as requested, but it was understood that CT Pier 7 has final authority for approval of submittals.</p>

Inspected By: Velasco, Abifhiram

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer