

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave.St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000330**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 28-Sep-2007**Location:** Changxing Island, Shanghai China**Submittals(New / Total):****CWR's:** 0 / 4**HSR's:** 1 / 3**NCR's:** 0 / 5

Item	Title	Detail
1	Meetings attended	The ZPMC Daily Meeting was held at Changxing Island at 13:30,. ABF stated that they would be at approximately 50% staffing from 1 - 3-Oct-07. ABF stated that they had a proposed resolution to the missing heat numbers on the Mill Test Reports of some rolled shapes. ABF stated that they would present the proposal to Caltrans John Kinsey on 1-Oct-07.
2	Other important observations	A shop floor walkthrough at 08:00 revealed that ZPMC was conducting UT testing and making preparations for repairs on stiffeners of the 114-m mock-up section. There was no activity or changes observed in the OBG deck and bottom Panel fabrication bays.

Inspected By: Kinsey,John

Quality Assurance Inspector

Reviewed By: Kinsey,John

QA Reviewer