

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000385**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 30-Oct-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	The weekly Fabrication Update Conference Call was conducted at 09:00 today. CCO 41 and ABF Letter 320 were discussed. Pier 7 asked if Team China could inquire ABF/ZPMC about the impacts of the CCO to fabrication schedule.
2	Meetings attended	At 09:45 I met with Gang Jiao and Stanley Ku to discuss an RFI and field changes to shop drawings. An internal RFI from ZPMC to ABF (RFI-ZPM-000348R00) regarding information to be provided in MTRs was agreed upon. An RFI will not be submitted to CT for that issue.  ABF transmittals (TL-07-0534 and TL-07-0533) regarding field changes to shop drawings were discussed. The changes to weld details for the OBG bottom panels were approved. ABF stated that revised drawings will be submitted to incorporate notes and field changes.
3	Meetings attended	The daily meeting was conducted at 13:00. CT asked about CCO 41 and ABF Letter 320, which states that there may be delays to fabrication because of changes to shop drawings affected by the CCO. CT offered a way to hasten the shop drawing revision process if it would minimize the delays. ABF and ZPMC did not seem to be aware of the issue and stated that they would research it further. CT stated that we are willing to assist in minimizing the negative impacts of the CCO.  ZPMC stated that they are resuming 24-hour operations on Friday, 02-Nov-07.  A meeting between CT, ABF and ZPMC to discuss the closed rib UT procedure will be held tomorrow. CT offered to provide assistance in completing development of the procedure.

**Inspected By:** Velasco, Abifhiram

Quality Assurance Inspector

---

---

# DAILY PROJECT JOURNAL

( Continued Page 2 of 2 )

---

---

**Reviewed By:** Lowry,Patrick

QA Reviewer