

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000476**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 16-Nov-2007**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	The ZPMC Daily meeting was conducted today at 13:00. As a follow up to the previous day's discussions regarding the lack of a Lead CWI inspector onsite for the shear beam flange plates, Mr. Liu of SPMC indicated that a fourth flange plate had been welded, but that no Lead CWI, from either ZPMC, or ABF had been present. The project manager of ABF, indicated that they did not want to wait a month for ZPMC's lead CWI, and that ABF's own CWI's were not available to work the shifts when this welding was going to be performed, and that ABF was choosing to proceed with the welding.

Inspected By: Dautermann, Peter

Quality Assurance Inspector

Reviewed By: Wahbeh, Mazen

QA Reviewer