

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
 690 Walnut Ave. St. 150  
 Vallejo, CA 94592-1133  
 (707) 649-5453  
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000626**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 21-Jan-2008**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Major component movement	<p>OBG Production: Tack welding flanges to floor beams.</p> <p>Tower Production: Continue cutting diaphragm plates for tower.</p> <p>77m Tower Mock-up: Welding Diaphragm to Skin Plate.</p> <p>89m Tower Mock-up: Welding web to skin plates.</p> <p>114m Tower Mock-up: ZPMC is aligning the upper and lower tower sections. The sections appear to issues with alignment.</p>
2	Meetings attended	Caltrans, ABF and ZPMC met to discuss issues related to the start of OBG production.
3	Logistics	Caltrans is moved into the new office near the Tower Fabrication Shop. The ferries for ZPMC were not running in the afternoon and Caltrans took the public car ferry from Changxing Island to the Wu Song ferry terminal.
<b>Inspected By:</b> McClary, David		Quality Assurance Inspector
<b>Reviewed By:</b> Lowry, Patrick		QA Reviewer