

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.yy**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000631**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 21-Jan-2008**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	A meeting to discuss OBG deck panel fabrication and closed rib production monitoring tests was conducted at 10:00 today. Personnel from CT, ABF and ZPMC were present. ABF stated that the revised deck panel fabrication procedures and the closed rib WPS needed to be approved before ZPMC could start fabrication of deck panels. The acceptance criteria for the production monitoring tests (PMTs) were discussed. ABF developed acceptance criteria for the PMTs that will be used in production.
2	Other important observations	I conducted a shop floor walkthrough at 14:00 today. ZPMC was observed performing dimensional checks of unbent and un-prepped closed rib plates. ZPMC was observed performing fit-up of T-stiffeners to OBG side plates. ZPMC was observed performing splicing of floorbeam web panels.
3	Logistics	At approximately 15:00, ZPMC announced that their ferries going to and leaving from Changxing Island will be cancelled for the rest of the day. CT and ABF personnel departed from Changxing Island at approximately 15:45 using the public ferry.

Inspected By: Velasco, Abifhiram

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer