

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000645**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 12-Feb-2008**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Meetings attended	The 9:00 AM Fabrication Update Brief did not take place this morning. There were technical communication difficulties both in Pudong and on the Island. It appears that no one opened the teleconference "meeting room". The 13:00 Daily meeting was cancelled today because of the ferry schedule.
2	Critical Weld Repairs (CWRs)	The CWR's for the transverse cracks in the floorbeams were approved as noted by Ady Velasco today. The "as noted" being that Team China needs to see the QC documentation from the days in which the cracked welds were performed, and that Team China wants to observe the repair locations before they are re-welded.
3	Logistics	The only ferry returning to the mainland was the 13:30 public ferry. ZPMC appears not to have run any ferry boats today.

Inspected By: Dautermann,Peter

Quality Assurance Inspector

Reviewed By: Wahbeh,Mazen

QA Reviewer