

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000673**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 12-Feb-2008**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Major component movement	<p>OBG Production: Machining, beveling and bending closed-ribs (ribs appear to be wide compared with the ZPMC template), Splice Welding Deck Plates.</p> <p>Tower Production: No work observed.</p> <p>77m Tower Mock-up: No work observed.</p> <p>89m Tower Mock-up: Welding interior corner stiffener plates.</p> <p>114m Tower Mock-up: Drilling holes for tower splice.</p>
2	Logistics	Caltrans was informed ZPMC ferries were not running. Caltrans was not able to take a public ferry until 0930 due to the heavy traffic of personnel returning to Changxing Island after the Spring Festival.

**Inspected By:** McClary,David

Quality Assurance Inspector

**Reviewed By:** Lowry,Patrick

QA Reviewer