

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000680**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 29-Feb-2008**Location:** Changxing Island, Shanghai, China**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Major component movement	<p>OBG Production:</p> <p>Fitting and welding stiffeners to floor beams, Machining, beveling and bending closed-ribs, Fitting closed-ribs to deck panels, No welding was performed on the closed-ribs</p> <p>Tower Production:</p> <p>Cutting and heat straightening diaphragm plates.</p> <p>77m Tower Mock-up:</p> <p>Performing crack repairs.</p> <p>89m Tower Mock-up:</p> <p>Performing crack repairs.</p> <p>114m Tower Mock-up:</p> <p>Fitting upper and lower tower sections and installing internal splice panels.</p>
2	Logistics	ZPMC has still not restored the 0630 and 2230/2300 ferries. This restricts the method of shift coverage available and results in no overlap between the 2nd and 3rd shifts.

Inspected By: McClary, David

Quality Assurance Inspector

Reviewed By: Lowry, Patrick

QA Reviewer