

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000725**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 11-Apr-2008**Location:** Changxing Island, Shanghai, PRC

Submittals(New / Total): **CWR's:** / **HSR's:** / **NCR's:** /

Item	Title	Detail
1	Heat Straightening Requests (HSRs)	ZPMC submitted two HSR transmittals for diaphragm flange heat straightening. The corrective action stated that the hot form die would be modified in effort to eliminate future heat straightening. The Department Approved as Noted requiring that ZPMC will notify the Department when the die is modified for first article inspection.
2	Critical Weld Repairs (CWRs)	The CNC machine had accidentally been started at the wrong location on a skin plate cut. A CWR was submitted to repair the cut in the plate. The CWR was approved.
3	Other important observations	ZPMC was observed drilling holes on the 89m mockup for shearlink attachments.

Inspected By: McReynolds, Robert

Quality Assurance Inspector

Reviewed By: Wahbeh, Mazen

QA Reviewer