

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.12**DAILY PROJECT JOURNAL****Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Report No:** DPJ-000746**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Dated:** 15-May-2008**Location:** Changxing Island, Shanghai, PRC**Submittals(New / Total):****CWR's:** /**HSR's:** /**NCR's:** /

Item	Title	Detail
1	Key conversations	ABF Engineer Johh Hamer informed ISMR that the struts and facade have been installed on the 89m mockup and that it was ready for Caltrans inspection and approval. Mr. Hamer indicated that after Caltrans had approved the assembly, the struts and facade would be dismantled and the mockup would be prepared for partial mockup testing of longitudinal stiffener to diaphragm plate and lug plate welds.

Inspected By: McReynolds, Robert

Quality Assurance Inspector

Reviewed By: Wahbeh, Mazen

QA Reviewer