

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-000743**Date Inspected:** 12-Jul-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 0**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 12**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai

Quality Control Contact:	ABF Paint Supervisor William (Bill) Oak	Quality Control Present:	Yes	No
Material transfer:	Yes No N/A	Sampled Items:	Yes	No N/A
Stock Transfer:	Yes No N/A	OK to Cut:	Yes	No N/A
Rebar Test Witness:	Yes No N/A	Delayed/Cancelled:	Yes	No N/A

Other: Surface Preparation and Coatings Application**Bridge No:** 34-0006**Component:** OBG CB4, Misc. Metal**Bid Item:** 77,78,79,80**Lot No:** B226**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. Donald Jordan arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

The following inspections were performed by Caltrans QA Coatings Inspector Jordan, American Bridge/Fluor Enterprises, a JV (ABF) Paint Supervisors William (Bill) Oak, ABF QC Zhou Qun Song (Joe), ABF QC David Duon, ABF QC Shi Zhaoyuan (Stone), ABF QC Zhou Wei, ABF QC Wei Chang Yun, ABF QC Sun Xiong, International Paint (IP) Onsite Technical Services Engineer (OTSE) Peng Zi Li, IP OTSE Alpha Chen, Zhenhua Port Machinery Company, LTD (ZPMC) QC Manager Xia Yong, ZPMC QC Zhang Diang, ZPMC QC Dong Yao Fei and ZPMC QC Guo Wan Li, ZPMC QC Xie Yong Gang, ZPMC QC An Ming, ZPMC QC Dong Ji Fang and ZPMC QC Xia Yu Juan.

All Notices of Inspection and Quality Control (QC) Inspection reports signed by Mr. Jordan on this date identify receipt of the documentation and are not intended to be identified as acceptance or rejection of the work performed.

OBG Miscellaneous Metal

Caltrans QA Coatings Inspectors received Notices of Inspection to attend joint inspections with ABF and ZPMC QC for surface preparation by abrasive blasting and primer coat application on 12 channels. After looking at the abrasive blasted surfaces it was determined by ABF and CT that the base metal on several of the items did not

SOURCE INSPECTION REPORT

(Continued Page 2 of 3)


meet the Society for Protective Coatings (SSPC) SP10 Near White Metal Contract requirements. ZPMC was informed by ABF QC that further grinding and abrasive blasting was required. ABF QC's determination was verified by Caltrans QA Coatings Inspector Jordan. The contractor began performing the repairs as directed by ABF QC personnel. After the second inspection was completed the items that were determined to successfully meet the SSPC SP10 Near White Metal Contract requirements were transported to the paint shop area and spread out for primer application. Residual Chlorides (soluble salts) tests were performed on the abrasive blasted surfaces. Surface profile Testex Tape was used by ZPMC QC personnel to record the blast profile. The Testex tape was measured using a dial micrometer. The micrometer readings of the Testex Tape were within the contract requirements of 40 and 86 microns. Ambient conditions were within Contract required parameters. The surfaces to be coated were blown down again with compressed air to remove dust. After the dust was removed, Interzinc 22 primer was applied within the specified 8 hour window after the start of abrasive blasting. The coating was mixed under the supervision of International Paint's Onsite Technical Services Representative, QC personnel representing ABF and ZPMC.

OBG CB4

Caltrans QA Coatings Inspectors received Notices of Inspection to attend joint inspections with ABF and ZPMC QC for surface preparation by abrasive blasting and primer coat application on internal spot abrasive blast repairs in OBG CB4. Abrasive blasting was still in progress when the inspectors arrived. After a while the inspection was canceled by ZPMC due to an electrical power outage in the area.

There was no new slag abrasive in the work area of the blast pots. There was dirty abrasive in the blast pot. Caltrans QA Coatings Inspector Jordan pointed this out to ABF) Paint Supervisors William (Bill) Oak. Mr. Oak stated that if new abrasive was not used he would write a Non Conformance Report to ZPMC. Mr. Oak emailed ZPMC QC and management staff regarding the use of recycled Slag abrasive reminding them that it is not allowed per contract. It is unknown what contaminants may be being imbedded into the base metal due to abrasive blasting with used, dirty abrasive.

Fabrication on assembled components of the OBG's and Towers are not complete. Outstanding weld repairs have not been performed. Coating damage requiring re-blast is expected.



SOURCE INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

There were no relevant conversations on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh (China) +8613472477571, who represents the Office of Structural Materials for your project.

Inspected By:	Jordan,Don	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
