

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave.St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-001440**Date Inspected:** 13-May-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** William (Bill) Oak**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** OBG 1AW,OBG 2AW,OBG 5BE,Cross Beam**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

**Miscellaneous Metal**

Cable trays , splice plates ,angle iron and fill plate base metal surfaces were abrasive blasted to SSPC SP-10 condition and Interzinc 22 applied.

**OBG 5BE**

External surfaces were tested for chlorides and values were below 10ug/cm. Profile amplitude was observed at 54-67um. SSPC SP-10 was not achieved at this time and grinding and re-blasting of base metal surfaces was required.

**Corner Unit Sub assemblies**

8BW and 8AE base metal faying surfaces were abrasive blasted to SSPC SP-10 condition and Interzinc 22 applied.

**OBG 1AW**

Mist coat application to exterior surfaces were sanded and screened followed by blowdown with dry compressed air and application of Interfine 979 was applied utilizing airless spray.

**East Tower Lift #1**

This tower section was brought into Blast shop #2 despite incomplete de-greasing of exterior surfaces. Scaffold erection for access is in process.

**OBG 2AW**

---

## SOURCE INSPECTION REPORT

( Continued Page 2 of 2 )

---

Adhesion retesting of adjacent failed test on interior was observed and the following values were observed in retest area. 1) 8.83Mpa 2) 9.99Mpa

OBG 3AE/3BE Weld Seam

Base metal surfaces of weld seam were abrasive blasted to SSPC SP-10 condition and Interzinc 22 applied.

Cross Beam #1

ZPMC requested a VT inspection on base metal abrasive blasted surfaces, ZPMC did not remove spent abrasive from stiffeners and lower surfaces, blasting operations were incompleated at this time.

OBG 5BE

ZPMC requested base metal abrasive blast inspection and VT inspection, grinding operations were required to base metal defects from fabrication. "U" rib stiffeners and vertical diaphragms were also included in this inspection. Re-blasting required VT performed by Larry Viars and Joe Alaniz, no VT inspectors from ZPMC nor ABF.

Note: All coating related inspections were performed jointly with ZPMC & ABF QA/QC representatives and Caltrans QA Lumley. International Protective Coatings technical service representatives Peng ZiLi and Alpha Chen also participated

### Summary of Conversations:

No relevant conversations on this date.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang. (858) 699-9549, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Lumley,James	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---