

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002380**Date Inspected:** 05-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coating Inspection**Bridge No:** 34-0006**Component:** Office, OBG 8BW, Sub-Assemblies, OBG 5A**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Office

Resume uploading backlog of reports into PMIV.

OBG 8BW

Re-testing adhesion on previously tested failed areas performed and all testing exceeded minimum value 4Mpa as specified in the contract documents. One additional test was also conducted on and X3P splice plate and 14.03Mpa was the recorded value.

Sub-Assemblies

Base metal surfaces of 73 assorted splice plates were abrasive blasted to an SSPC SP-10 condition and Interzinc 22 undercoat applied. Splice Plate codes as follows: X37K, X106K, X106J.

Office

Attend to report writing and uploading backlog of reports into PMIV.

OBG 5AE

Inspect surfaces for residual zinc chlorides and oxides as this segment has been sitting outside for the longest period of time in "Mist" coat.

Note: All inspections were performed jointly with ABF & ZPMC QA/QC representatives and Caltrans QA Lumley when achievable. International Protective Coatings technical service representative were available for inspections and consultation.

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

Summary of Conversations:

No relevant conversations on this date..

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (858) 699-9549, who represents the Office of Structural Materials for your project.

Inspected By:	Lumley,James	Quality Assurance Inspector
----------------------	--------------	-----------------------------

Reviewed By:	Peterson,Art	QA Reviewer
---------------------	--------------	-------------