

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002385**Date Inspected:** 11-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** Trial Assembly, Office, OBG 8BW, OBG 7C**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Trial Assembly

Observed the Lead Based Paint removal operations beginning to resume again with no containment or worker protection utilized to protect adjacent personnel from contamination and waste streams. Returned to office and informed supervisory personnel once again via email.

OBG 8BW

External undercoated surfaces were "mist" coated with Interfine 979.

OBG 7CW

Base Metal surfaces of the internal Floor area "T" stiffeners of the Bottom and Side Plates, Lower Chevron Assemblies, and Lower Floor Beam Diaphragms were abrasive blasted to an SSPC SP-10 condition and Interzinc 22 undercoat applied. Areas coated were from the End Weld Seam and Panel Points # 53 and 54. Chloride values of 20us/cm.

Note: All inspections were performed jointly with ZPMC /ABF QA/QC representatives and Caltrans QA Lumley when achievable. International Protective Coatings technical service representative were available for inspections and consultation.

Summary of Conversations:

No relevant conversations on this date.

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (858) 699-9549, who represents the Office of Structural Materials for your project.

Inspected By:	Lumley,James	Quality Assurance Inspector
----------------------	--------------	-----------------------------

Reviewed By:	Peterson,Art	QA Reviewer
---------------------	--------------	-------------