

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002387**Date Inspected:** 13-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coating Inspection**Bridge No:** 34-0006**Component:** OBG 8BE, OBG 8BW, Sub-Assemblies**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Office

Review and resubmit deficient reports on PMIV. Also resume report writing and project documentation.

OBG 8BE

External Base metal surfaces were abrasive blasted for a VT inspection. Caltrans QA Larry Viars and Tim McClendon performed VT inspection and mapped accordingly. Chloride testing was also performed and 10us/cm and 20us/cm were the values observed.

Sub-Assemblies

Base Metal surfaces of 221 assorted splice plates were washed and de-greased in accordance with SSPC SP-1 in preparation of abrasive blasting. Splice Plate codes as follows: X38B, X38D, X38H, X38L, X4E, X4F.

OBG 8BW

Re-test of previously failed adhesion in adjacent area on external Side Plate was observed and the value recorded was 10.8Mpa.

Note: All inspections were performed jointly with ABF & ZPMC QA/QC representatives and Caltrans QA Lumley when achievable. International Protective Coatings technical service representative were available for inspections and consultation.

Summary of Conversations:

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

No relevant conversations on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (858) 699-9549, who represents the Office of Structural Materials for your project.

Inspected By:	Lumley,James	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
