

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-002429**Date Inspected:** 06-Feb-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**Location:** Changxing Dao, Shanghai**Quality Control Contact:** Don Walton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coating Inspection**Bridge No:** 34-0006**Component:** Office, OBG 8CW, Sub-Assemblies**Bid Item:** 77, 78, 79**Lot No:** B265**Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. James Lumley arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections are to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Office

Attend to files and project documentation. Did site walk with Baskar to get up to speed on coatings related work.

OBG 8CW

Internal cleaning and coating repairs in process, also application of Interzinc 52 to the inside surfaces of the bolt holes.

Sub-Assemblies

Counterweights # 32 &amp; 34 currently in finish coat checked DFT (Dry Film Thickness) and discovered non-compliant works. Inform ABF QA Don Walton.

Sub-Assemblies

Counterweights # 30 &amp; 36 undercoat of Interzinc 22 applied and chloride testing and MEK rub performed Chloride values were observed to be 10us/cm.

Note: All inspections were performed jointly with ABF & ZPMC QA/QC representatives and Caltrans QA Lumley when achievable. International Protective Coatings technical service representative were available for inspections and consultation.

**Summary of Conversations:**

No relevant conversations on this date..

---

---

## SOURCE INSPECTION REPORT

*( Continued Page 2 of 2 )*

---

---

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (858) 699-9549, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Lumley,James	Quality Assurance Inspector
----------------------	--------------	-----------------------------

---

<b>Reviewed By:</b>	Peterson,Art	QA Reviewer
---------------------	--------------	-------------