

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.15**SOURCE INSPECTION REPORT****Resident Engineer:**Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** SIR-003551**Date Inspected:** 19-Jul-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Changxing Dao, Shanghai**Quality Control Contact:** Steve Lawton**Quality Control Present:** Yes No**Material transfer:** Yes No N/A**Sampled Items:** Yes No N/A**Stock Transfer:** Yes No N/A**OK to Cut:** Yes No N/A**Rebar Test Witness:** Yes No N/A**Delayed/Cancelled:** Yes No N/A**Other:** Coatings Inspection**Bridge No:** 34-0006**Component:** Sub-Assemblies (OBG)**Bid Item:** 77,78,79**Lot No:****Summary of Items Observed:**

On this date Caltrans Office of Structural Materials (OSM) Quality Assurance (QA) NACE III coating inspector, Mr. Kenneth W. Cason Jr. arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island in Shanghai, China. The purpose of the coating inspections is to monitor the surface preparation and coating applications for the SAS Bay Bridge project. This QA NACE III coating inspector observed the following:

Sub-Assemblies (OBG)

L13E Internal East Section Floor and Vertical of Floor Beam from PP121 to PP121.5, NOI Number 7625: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on L13E Internal East Section Floor and Vertical of Floor Beam from PP121 to PP121.5. Test results recorded x1 soluble salts reading of 24.8 (µs/cm). ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to additional required blasting.

L13W Internal West Section Damaged Area from PP120 to PP120.5, NOI Number 7626: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on L13W Internal West Section Damaged Area from PP120 to PP120.5. Test results recorded x3 surface profile readings in the range of 75 to 82 µm. ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to additional required blasting.

SOURCE INSPECTION REPORT

(Continued Page 2 of 2)

L13W Internal West Section Damaged Area from PP120 to PP120.5, NOI Number 7627: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on L13W Internal West Section Damaged Area from PP120 to PP120.5. No major discrepancies noted and ABF Quality Assurance personnel instructed ZPMC to proceed with process to the next check point.

L13E Internal East Section Floor and Vertical of Floor Beam from PP121 to PP121.5, NOI Number 7628: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on L13E Internal East Section Floor and Vertical of Floor Beam from PP121 to PP121.5. ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to additional required blasting.

L13E Internal East Section Floor and Vertical of Floor Beam from PP121 to PP121.5, NOI Number 7629: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on L13E Internal East Section Floor and Vertical of Floor Beams from PP121 to PP121.5. Test results recorded x3 surface profile readings in the range of 83 to 85 μm . ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to additional required blasting.

L13E Internal East Section Floor and Vertical of Floor Beam from PP121 to PP121.5, NOI Number 7630: In preparation for undercoat installation and in accordance with project specifications, this inspector along with ABF and ZPMC Quality Assurance/Control representatives observed the surface preparation on L13E Internal East Section Floor and Vertical of Floor Beams from PP121 to PP121.5. ABF Quality Assurance personnel instructed ZPMC to re-work and re-submit for inspection due to additional required blasting.

Office

This Quality Assurance Inspector (QA) reviewed, recorded and entered data from notice of inspection requests for the purpose of tracking and compliance to contract documents.

Note: Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact , who represents the Office of Structural Materials for your project.

Inspected By:	Cason,Kenneth	Quality Assurance Inspector
Reviewed By:	Miller,Mark	QA Reviewer
