

DEPARTMENT OF TRANSPORTATION**DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000498**Date Inspected:** 06-Sep-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Ye Yong Jun & Li Gang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** 77 Mock-Up**Summary of Items Observed:**

On this date, Caltrans Office of Structural Materials (OSM), Quality Assurance (QA) Inspector, David A. Smith was present for the random observations related to the following;

Item-1 Caltrans QA briefly instructed Larry Viars on what was expected for the monitoring of the welding and the Magnetic Particle (MT) testing by ZPMC as well as the percentage of MT testing required for the Caltrans QA Inspectors to perform.

Item-2 Skin Plate-A ZPMC advised the Caltrans QA Inspector that ultrasonic testing of the welding of the stiffener plates for Skin Plate-A would take place at approximately 3:15PM. The ZPMC CWI/QC present was Ye Yong Jun and CWI Li Gang and Xu Liang Zhang. The QC's were Li Yang and Xu Rong Gong. Also present for a brief period was Kevin Carpenter, Lead QA with American Bridge. The Ultrasonic technicians (UT) were Li Li Ming using a Parametric unit SN 05139272 with a calibration due date of Jan. 1, 2008 and E. Shuiqin also using a Panametrics unit SN 061488510 with a calibration due date of May 27, 2008. E. Shuiqin did perform calibration with a 1.0 diameter, 2.5 MHz, DF-P25 transducer using an AWS IIW Calibration block SN 0707265 for the purpose of performing a lamination scan of the areas of the stiffener plates above the welding for which no relevant indications were noted. E. Shuiqin also calibrated on the IIW block with a 70 degree, 2.5 MHz, 18X18 transducer SN 1403 for the flaw detection scanning. Indications observed with the 70 degree transducer were documented while facing the side of the skin plate with stiffener plate 3 closest to the viewer which would also be side A with side B being the opposite side. Left and right are while facing side A with the stiffener plate 3 closes to the viewer. Indications with the 70 degree transducer are as follows:

1. Stiffener 3 side A from 470.8 to 550.6mm from right edge of stiffener plate.
2. Stiffener 3 side B from 0 to 550.6mm from right edge central portion of weld.
3. Stiffener 1 side A from 290 to 720.7mm from right edge central portion of weld.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

4. Stiffener 1 side A from 1250 to 1540mm from right edge central portion of weld.
5. Stiffener 1 side A from 1090 to 1540mm from right edge 52mm deep.
6. Stiffener 1 side B from 1090 to 1540mm from right edge 45mm deep.
7. Stiffener 2 side B from 0 to 1560mm from right edge central portion of weld.
8. Stiffener 2 side B from 1860 to 2000.4mm from right edge central portion of weld

Li LI Ming did calibrate his UT unit using a 45 degree, 2.5 MHz, 18x18 transducer SN 3170 with the AWS IIW block. The indications noted while scanning the stiffener plate welding are as follows:

1. Stiffener 3 side B from 350 to 540.5mm from right edge.
2. Stiffener 3 side A from 180.5 to 430mm from right edge central portion of weld.
3. Stiffener 3 side B from 1800 to 2000.4mm from right edge. (3 indications within this area)
4. Stiffener 2 side A from 0 to 160mm from right edge 6mm up from bottom & 11mm in from side A.
5. Stiffener 4 side A from 160.3 to 180.3mm from right edge 10mm up from bottom, 70mm in from side A.
6. Stiffener 4 side A from 310 to 400 from right edge 3mm up from bottom, 57mm in from side A.
7. Stiffener 4 side A from 640.5 to 730.5 from right edge 3mm up from bottom, 57mm in from side A.

Both units were recalibrated during scanning and once scanning had been completed by the technicians. Both technicians were scanning at the same time making a 100% visual for each technician impossible.

Summary of Conversations:

There were no pertinent conversations pertaining to the project during this shift.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Smith,David	Quality Assurance Inspector
Reviewed By:	Cochran,Jim	QA Reviewer
