

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.9/14.3,0.0/1.6File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000836**Date Inspected:** 09-Nov-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 1430**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sha Xi & Wang Gaifa**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG - Closed Rib Trials & Mock Up**Summary of Items Observed:**

Orthotropic Box Girder (OBG):

The Caltrans Quality Assurance (QA) Inspector Charlie Franco was present at the time requested to randomly observe welding and associated operations being performed for the OBG Closed Rib Trial number 2.

Mock Up:

The QA Inspector randomly observed ZPMC tack welder Gang Zhiwu ID Number 070503030, utilizing the Flux Cored Arc Welding (FCAW) Process with ZPMC approved Weld Procedure Specification (WPS)

WPS-B-T-2342-U2, to tack weld diaphragms as they were being fit up into closed ribs. The QA Inspector also observed several ZPMC helpers utilizing grinders to place the lands on other closed ribs. The following photographs provide additional detail.

The OBG T-RIBS:

The QA Inspector randomly observed ZPMC helpers utilizing grinders to remove cracked tack welds on T-ribs fit up on T-Rib Assembly Plate 38A in Bay 3. The QA Inspector also randomly observed that during the removal of the cracked tack welds, some of the base metal on T-Rib Assembly Plate 38A, had been removed. The QA Inspector randomly observed ZPMC Non Destructive Technician (NDT) Cai Xin Xin, utilizing the Magnetic Particle Testing (MT) method to examine the excavations in T-Rib Assembly Plate 38A, prior to performing base metal repair. The QA Inspector observed that there were a total of 10 cracked tack welds that had been removed,

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

and all 10 areas had excavations in the base metal of the T-Rib Assembly Plate 38A. The excavated areas were on Weld Joint (WJ) Number BP007-001-013 (3each), WJ BP007-001-017 (4 each), WJ BP007-001-22 (2 each) and WJ BP007-001-23 (1 each). The following photograph provides additional detail.

The QA Inspector randomly observed T-Rib Assembly Plate 39, being placed on the camber jig between T-Rib Assembly Plate 38A and the bay door of Bay 3.

Elevation 77M:



The Caltrans Quality Assurance (QA) Inspector Charlie Franco was present at the time requested to randomly observe welding and associated operations being performed for the fabrication of the Mock Up.

The QA Inspector randomly observed ZPMC welders Zhai Qingshan ID Number 048532 and Liu Wei ID Number 058026, utilizing the Shielded Metal Arc Welding (SMAW) process with approved ZPMC WPS WPS-B-T-4112-3, to weld the fillet weld attaching Flange Reinforcing Ring MUSA-SA273 to the Lower Diaphragm MUSA-SA104 at WJ MUSA-SA104B/B-1. The QA Inspector observed ZPMC CWI Sha Zhi monitoring weld parameters. The QA Inspector also performed random verification of the weld parameters and documented them as follows: welding amperage 227 amps, welding voltage 22.6 volts with a travel speed of 138 millimeters per minute for Mr. Zhai and 213 amps, 24.2 volts with a travel speed of 142 for Mr. Liu. Weld parameters appeared to comply with the above approved ZPMC WPS.

The QA Inspector randomly observed a ZPMC helper utilizing a grinder to grind flush and blend the weld reinforcement on the inside WJ MUSA-SA274-2 of Upper Diaphragm MUSA-SA95, Flange Reinforcing Ring MUSA-SA274.


Summary of Conversations:

Art Peterson of American Bridge/Fluor Enterprises, a JV, (ABF), informed the QA Inspector that both ZPMC and ABF had observed cracks in several tack welds attaching T-Ribs to Plate 38A. Mr. Peterson also informed the QA Inspector that the ZPMC personnel had "gotten a little carried away with the grinders trying to remove the cracked tack welds, and had removed some of the base metal on Plate 38A". Mr. Peterson further informed the QA Inspector, that the excavations resulting from the cracked tack weld removal would be examined with the Magnetic Particle Testing Method by ZPMC and then repaired.



WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Franco,Charlie

Quality Assurance Inspector

Reviewed By: Cochran,Jim

QA Reviewer