

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003921**Date Inspected:** 12-Sep-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Lvliqing and Hu Wei Qing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG and SAS Tower Fabrication**Summary of Items Observed:**

On this date, Caltrans Office of Structural Material (OSM) Quality Assurance (QA) Inspector Joselito Lizardo was present as requested to perform observations on the fabrication of Orthotropic Box Girder (OBG) and SAS Tower at Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China.

The QA Inspector has randomly observed the following activities on sub-assembly Bays mentioned below;

**Bay 7: OBG - Floor Beam Sub Assembly**

The QA Inspector randomly observed ZPMC welder Duan Xin Zhi ID Number 050502 utilizing the SAW Process in the 1G (Flat Groove) Position with ZPMC WPS WPS-B-T-2221-B-L2c-S-2, to weld the fill pass on 12mm thick plate splice butt joint of floor beam sub-assembly FB011-011-023. QA Inspector randomly observed ZPMC CWI Hu Wei Qing monitoring weld parameters.

FCAW(2G)CJP welding repair on floor beam FB002-006-045 web plate to flange tee joint due to UT reject per welding repair report B-WR945 following procedure WPS-345-FCAW-2G(2F)-REPAIR. ZPMC welder Zhang Qingquan ID#044774 was seen performing the repair.

**Bay 8: Tower Diaphragm**

The QA Inspector randomly observed ZPMC Welders ID #066028, ID #045218, utilizing the Shielded Metal Arc Welding (SMAW) Process in the 3G (Vertical Groove) to tack weld 40mm thick web plate to 60mm stiffener plate tee joint NSD1-SA334B/B-weld joints 15 and 16 following WPS-B-T-3313-Tc-P5.

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

Preheating to >180 degree C prior welding fillet weld connection of tower diaphragm flange to diaphragm plate WSD1-SA290 using ceramic thermal blanket was observed. SMAW fillet touch up welding on tower diaphragm plate to diaphragm flange ESD1-SA301B/B using THJ506 electrode this QA also observed.

This QA observed two ZPMC welders, ID #066734, ID #048714 utilizing the FCAW Process in the 2F (Horizontal) Position with a 1.4mm diameter electrode, filler metal brand K-71TSR, semi automatic with ZPMC WPS WPS-B-T-4132 to weld fillet fill pass on fillet weld connection between tower diaphragm plate to diaphragm flange WSD1-SA290-2. The QA Inspector randomly observed ZPMC CWI Lvliqing monitoring weld parameters.

Heat straightening was also observed on 65M Top plate marked P970(S) due to mill induced distortion. Natural gas was used with thermal heat input of less than 600 degree C following procedure HSR1(T)-3230. Heat straightening was also observed on tower double diaphragm ESD1-SA301A/B weld joints 11A, 11B, 12A and 12B due to welding distortion. Natural gas was used with thermal heat input of <600 degree C following procedure HSR1(T)-4100.

### Summary of Conversations:

No significant conversation occurred today.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Joshua Ishibashi, (858) 232-7081, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Lizardo, Joselito	Quality Assurance Inspector
<b>Reviewed By:</b>	Cuellar, Robert	QA Reviewer

---