

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-014838**Date Inspected:** 08-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:****CWI Present:****Yes No****Inspected CWI report:** **Yes No N/A****Rod Oven in Use:** **Yes No N/A****Electrode to specification:** **Yes No N/A****Weld Procedures Followed:** **Yes No N/A****Qualified Welders:** **Yes No N/A****Verified Joint Fit-up:** **Yes No N/A****Approved Drawings:** **Yes No N/A****Approved WPS:** **Yes No N/A****Delayed / Cancelled:** **Yes No N/A****Bridge No:** 34-0006**Component:** OBG Trial Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, S. Manjunath Math was present during the time noted above for observations relative to the work being performed.

This QA Inspector randomly observed the following work in progress:

Orthotropic Box Girder (OBG) Trial Assembly Areas

Segment 8BE (Cope Holes)

This QA Inspector performed Dimension Control Inspection for the Cope Holes at Floor Beam to Side Panel and Floor Beam and Bottom Panel at Working Point (E4) and Work Point (E3) from West Side and Longitudinal Diaphragm Cope Hole East West side of each Panel Point (PP) 65, PP 66 and PP 67 for Segment 8BE the Inspection was performed against the ABF Inspection Report No. CWAHIR-8AE-02 Dated June 07, 2010. The measured readings were recorded in the Dimension Control Form (DCP) and submitted to the Task Leader and Engineer for review.

Segment 8CE (Cope Holes)

This QA Inspector performed Dimension Control Inspection for the Cope Holes at Floor Beam to Side Panel and Floor Beam and Bottom Panel at Working Point (E4) and Work Point (E3) from West Side and Longitudinal Diaphragm Cope Hole East West side of each Panel Point (PP) 68, PP 69, PP 70 and PP 71 for Segment 8CE the

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Inspection was performed against the ABF Inspection Report No. CWAHIR-8BE-02 Dated June 07, 2010. The measured readings were recorded in the Dimension Control Form (DCP) and submitted to the Task Leader and Engineer for review.

Segment 9AE (Cope Holes)

This QA Inspector performed Dimension Control Inspection for the Longitudinal Diaphragm (LD) Cope Holes at Floor Beam to Bottom Panel at Work Point (E3) from East Side at Panel Point (PP) 72 for Segment 9AE the Inspection was performed against the ABF Inspection Report No. CWAHIR-9AE-01 Dated Jan 15, 2010. The measured readings were recorded in the Dimension Control Form (DCP) and submitted to the Task Leader and Engineer for review.

Segment 9CE (Cope Holes)

This QA Inspector performed Dimension Control Inspection for the Floor Beam to Bottom Panel Cope Holes at Work Point (E4) from West Side at Panel Point (PP) 79 for Segment 9CE the Inspection was performed against the ABF Inspection Report No. CWAHIR-9CE-01 Dated April 12, 2010. The measured readings were recorded in the Dimension Control Form (DCP) and submitted to the Task Leader and Engineer for review.

Segment 10BW (Cope Holes)

This QA Inspector performed Dimension Control Inspection for the Floor Beam to Bottom Panel Cope Holes at Work Point (W4) from West Side at Panel Point (PP) 89 and PP 90 for Segment 10BW the Inspection was performed against the ABF Inspection Report No. CWAHIR-10BW-01 Dated June 03, 2010. The measured readings were recorded in the Dimension Control Form (DCP) and submitted to the Task Leader and Engineer for review.

Segment 8AE, 8BE and 8CE (Side Panel to Corner Assembly)

This QA Inspector performed Dimension Control Inspection the Side Panel to Corner Assembly Longitudinal Weld Skin Flatness from Panel Point (PP) 61 to PP 70 Cross Beam Side. The measured readings were recorded on Dimension Control Plan form (DCP) and submitted to the Lead and Engineer for review.

Segment 8AW, 8BW and 8CW (Side Panel to Corner Assembly)

This QA Inspector performed Dimension Control Inspection the Side Panel to Corner Assembly Longitudinal Weld Skin Flatness from Panel Point (PP) 61 to PP 70 Cross Beam Side. The measured readings were recorded on Dimension Control Plan form (DCP) and submitted to the Lead and Engineer for review.

Segment 8AW, 8BW and 8CW (Side Panel to Corner Assembly)

This QA Inspector performed Dimension Control Inspection the Side Panel to Corner Assembly Longitudinal Weld Skin Flatness from Panel Point (PP) 61 to PP 70 Counter Weight Side. The measured readings were recorded on Dimension Control Plan form (DCP) and submitted to the Lead and Engineer for review.

Segment 8AW (Side Panel T-Ribs)

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA Inspector performed Dimension Control Inspection for the Side Panel T-Ribs at PP 68, PP 69 and PP 70 Cross Beam Side for Segment 8AW FL3 area and observed the following.

At PP 68 at 19 th T-Rib (Numbering Reference taken from LD towards Side Panel Corner Assembly side) observed Horizontal offset 7 mm after rectification at CJP weld when measured by 1 meter Straight Edge.

At PP 70 at 6th T-Rib, 9th T-Rib, 10th T-Rib, 14th T-Rib, 16th T-Rib, 17th T-Rib and 19th T-Rib (Numbering Reference taken from LD towards Side Panel Corner Assembly side) observed Horizontal offset as 4 mm, 5 mm, 4 mm, 6 mm, 4 mm, 4 mm and 5mm after rectification at CJP weld when measured by 1 meter Straight Edge.

At PP 68, PP 69 and PP 70 Verified whether shim plates are installed as per the dimension recorded on May 03, 2010 by the QA Inspector.

The measured readings were recorded on spread sheet and submitted to the Lead and Engineer for review.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric T Sang 1500-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Math,Manjunath	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
