

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:**Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015421**Date Inspected:** 24-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

CWI Inspector: Mr. Liu Hua Jie

On this date CALTRANS OSM Quality Assurance (QA) Inspector, Mr. Paul Dawson, arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai China, for the purpose of monitoring welding and fabrication of the San Francisco / Oakland Bay Bridge (SFOBB) components. This QA Inspector observed the following:

OBG Segment Trial Assembly

This QA Inspector observed ZPMC welder Mr. Xin Meng, stencil 053742 is using flux cored welding procedure WPS-B-T-2233-B-U2-F to make weld SP373-001-048. This stiffener plate hold back weld is located where OBG segments 9CW and 9DW are joined. This QA Inspector measured a welding current of approximately 310 amps, 30.0 volts, Mr. Xin Meng appears to be certified to make this weld and the base material appears to have been heated with a torch. Items observed on this date appeared to generally comply with applicable contract documents.

This QA Inspector observed ZPMC welder Mr. Wei Dashuai, stencil 051246 is using flux cored welding procedure WPS-B-T-2233-B-U2-F to make weld SP319-001-055. This stiffener plate hold back weld is located where OBG segments 9CW and 9DW are joined. This QA Inspector measured a welding current of approximately 290 amps, 30.5 volts, Mr. Wei Dashuai appears to be certified to make this weld and the base material appears to have been heated with a torch. Items observed on this date appeared to generally comply with

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

applicable contract documents.

This QA Inspector observed ZPMC welder Mr. Han Yiaofeng, stencil 054467 is using shielded metal arc procedure WPS-B-T-4114-1 to make weld DP697-001-013 and -014 adjacent to where OBG Segment 9BE joins segment 9CE. This QA Inspector measured a welding current of approximately 150 amps, the base material was preheated with a torch prior to welding and Mr. Han Yiaofeng appears to be certified to make this weld. Items observed on this date appeared to generally comply with applicable contract documents. See the photograph for additional information.

This QA Inspector observed ZPMC welder Mr. Dai Lu, stencil 058659 is using shielded metal arc procedure WPS-B-T-4114-1 to make weld DP710-001-013 and -014 adjacent to where OBG Segment 9BE joins segment 9CE. This QA Inspector measured a welding current of approximately 170 amps, the base material was preheated with a torch prior to welding and Mr. Dai Lu appears to be certified to make this weld. Items observed on this date appeared to generally comply with applicable contract documents.

ABF issued "Inspection Notification Sheet" number 06224010-1 item #1 informing QA that on 06-24-2010 at 19:00 hours ABF Inspectors will be performing ultrasonic (UT) inspections of hold back repair welds SEG047B-049, SEG045A-012. This weld repair is located between the side plate and the bottom plate on the crossbeam side of OBG segments 8BW and 8CW in the trial assembly area. ABF/Sense UT Inspectors informed this QA Inspector that the weld repair area has two transverse unacceptable areas, one rejection is at Y=760 mm and the other rejection is at Y=780 mm. This QA Inspector performed random visual and ultrasonic inspections utilizing scanning patterns A, B, C and D (AWS D1.5 Fig 6.7) and no additional areas appear to have unacceptable indications. Note: These inspections are being documented and tracked on "Verification Witness Request" documents. See the TL-6027 UT report for additional information concerning this inspection.



Summary of Conversations:

See Above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang phone: 150-0042-2372 , who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Inspected By:	Dawson,Paul	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
