

**DEPARTMENT OF TRANSPORTATION****DIVISION OF ENGINEERING SERVICES**

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/Ala Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-017508**Date Inspected:** 27-Sep-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower and OBG Components**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance Inspector (QA Inspector) George Goulet was present during the times noted above for observations relative to the work being performed.

Bay 11

This QA Inspector randomly observed the following work in progress in Bay 11:

SMAW tack welding of weld joints BK004A8-018-105, BK004A8-018-107, BK004A8-021-109 located on PCMK BK004A8-018, BK004A8-021, side plate and deck plate to stiffener plate. Welder was identified as 052641. QC was identified as ZPMC CWI Qiu Wen (QC1). Assisting QC1 at this location and appearing to be monitoring the welding and recording data was ZPMC QC Mao Bin Bin (QCA1), who was not a CWI. Welding variables recorded by QCA1 appeared to comply with WPS-B-P-2112, WPS-B-P-2113.

SMAW repair welding of weld joint WSD1-TL5-4B/F-14B located on PCMK west tower, lift 5, internal connection plates. Welder was identified as 066261. QC was identified as QC1. Assisting QC1 at this location and appearing to be monitoring the welding and recording data was QCA2, who was not a CWI. Welding variables recorded by QCA1 appeared to comply with WPS-485-SMAW-3G(3F)-repair as listed on ZPMC Weld Repair Report T-WR3649 attached to ZPMC Ultrasonic Testing Report T787-UT-3249 as presented to this QA Inspector and verbalized by QCA1.

SMAW repair welding of weld joint WSD1-TL5-4E/F-1A located on PCMK west tower, lift 5, internal connection plates. Welder was identified as 037996. QC was identified as QC1. Assisting QC1 at this location and

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

appearing to be monitoring the welding and recording data was QCA1, who was not a CWI. Welding variables recorded by QCA1 appeared to comply with WPS-485-SMAW-3G(3F)-repair as listed on ZPMC Weld Repair Report T-WR3653 attached to ZPMC Ultrasonic Testing Report T787-UT-3249 as presented to this QA Inspector and verbalized by QCA1.

SMAW repair welding of weld joint ESD1-TL5-2E/F-1A located on PCMK east tower, lift 5, internal connection plates. Welder was identified as 040690. QC was identified as QC1. Assisting QC1 at this location and appearing to be monitoring the welding and recording data was QCA1, who was not a CWI. Welding variables recorded by QCA1 appeared to comply with WPS-485-SMAW-3G(3F)-repair as listed on ZPMC Weld Repair Report T-WR3667 attached to ZPMC Ultrasonic Testing Report T787-UT-3251 as presented to this QA Inspector and verbalized by QCA1. See photo below of the preheat temperature of the repair area being tested at 180°C, actually above the 160°C required by the above noted WPS.

SMAW repair welding of weld joint ESD1-TL5-2E/F-20 located on PCMK east tower, lift 5, internal connection plates. Welder was identified as 040723. QC was identified as QC1. Assisting QC1 at this location and appearing to be monitoring the welding and recording data was QCA1, who was not a CWI. Welding variables recorded by QCA1 appeared to comply with WPS-485-SMAW-3G(3F)-repair as listed on ZPMC Weld Repair Report T-WR3663 attached to ZPMC Ultrasonic Testing Report T787-UT-3251 as presented to this QA Inspector and verbalized by QCA1.

### Bay 10

This QA Inspector randomly observed no apparent welding work in progress in Bay 10.

### Heavy Dock

This QA Inspector randomly observed the following on the Heavy Dock:

No apparent welding related work was being performed on the Heavy Dock. All 4 towers' lift 3 were connected and positioned vertically on a base pedestal at end of the Heavy Dock. East, south, west, and north towers, lift 4 were positioned on top of east, south, west, and north towers, lift 3, respectively, on the Heavy Dock. The ZPMC 4000 ton and 1300 ton floating cranes were moored at or near the end of the Heavy Dock and sitting idle.

### OBG Trial Assembly Area

This QA Inspector randomly observed the following work in progress in the Trial Assembly Area:

SMAW tack welding of weld joint CA82A located on OBG 11AE at the 11AE/11BE transverse weld joint, north (crossbeam) side, side plate to edge plate holdback weld. Welder was identified as 205616. QC was identified as ZPMC CWI Liu Hua Jie (QC2). Welding variables recorded by QC2 appeared to comply with WPS-B-P-2112-TC-U4b-FCM-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

---

## WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



### Summary of Conversations:

As noted above.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Micheal Ng, 159-2184-5703, who represents the Office of Structural Materials for your project.

---

|                      |                   |                             |
|----------------------|-------------------|-----------------------------|
| <b>Inspected By:</b> | Goulet, George    | Quality Assurance Inspector |
| <b>Reviewed By:</b>  | Clifford, William | QA Reviewer                 |

---