

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022080**Date Inspected:** 04-Jan-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang, Qiu Wen**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

BAY 14, OBG 13W (NWIT # 08025)

This QA inspector performed Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows.

DP3148-001-241, 245, 251, 254, 257

DP3148-001-248 (UT class "A" rejectable indication found during inspection)

During Ultrasonic Testing of weld joint DP3148-001-248, one class "A" UT rejectable indication observed and confirmed with ZPMC NDT personnel. This issue has been discussed with CT lead QA and as per discussion no Incident Report to be generated. ZPMC agreed to do repair as comply with contract documents. Attached photograph provide additional detail.

BAY 14, OBG 13AW (NWIT # 08030)

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

This QA inspector performed Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows.

SEG3013AD-026, 027

SEG3013Q-040

This Quality Assurance (QA) Inspector observed the following work in progress:

Bay 14

OBG Seg 13AW

The Shielded Metal Arc Welding (SMAW) process on weld joint no: SEG3013B-303 [Stiffener of K-plate KP3016A to Floor Beam (FB) 3200, complete joint penetration (CJP) weld, at PP120]. The welder is identified as 066261 and was observed welding in the 4G position. ZPMC QC was identified as Li Ping. The welding variables recorded by QC appeared to comply with WPS: B-P-2214-Tc-U4b-FCM-1.

The Shielded Metal Arc Welding (SMAW) process on weld joint no: SEG3013M-036 [K-plate KP3009A to Floor Beam (FB) 3180, complete joint penetration (CJP) weld, at PP118.35]. The welder is identified as 037748 and was observed welding in the 4G position. ZPMC QC was identified as Li Ping. The welding variables recorded by QC appeared to comply with WPS: B-P-2214-Tc-U4b-FCM-1.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3013AA-052 [Edge Plate (EP) 3020C to Floor Beam (FB) 3189A, complete joint penetration (CJP) weld, at PP119]. The welder is identified as 045280 and was observed welding in the 3G position. ZPMC QC was identified as Li Ping. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3013AA-016 [Edge Plate (EP) 3020B to Floor Beam (FB) 3178A, complete joint penetration (CJP) weld, at PP118]. The welder is identified as 045240 and was observed welding in the 3G position. ZPMC QC was identified as Li Ping. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

OBG Seg 13BW

Repair welding of weld joint no: SEG3014S-052 [Vertical Plate (VP) 3013A to Side Plate (SP) 3106A, CJP weld at PP121.5]. The welder is identified as 045204 and was observed welding in the 2G position. Welding process was identified as SMAW. ZPMC QC was identified as Mr. Wang Xiang Pin. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-2G(2F)-FCM-Repair. Repair welding was done as per Critical Welding Repair Report (CWR): B-CWR 2625 Rev-0.

OBG Seg 13CW

Repair welding of weld joint no: SEG3015U-005 [Vertical Plate (VP) 3015A to Side Plate (SP) 3112A, CJP weld

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

at PP122.5]. The welder is identified as 045196 and was observed welding in the 1G position. Welding process was identified as SMAW. ZPMC QC was identified as Mr. Wang Xiang Pin. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-1G(1F)-FCM-Repair. Repair welding was done as per Critical Welding Repair Report (CWR): B-CWR 2626 Rev-0.

OBG Segment 14W

Repair welding of weld joint no: SEG3020Q-058 [FB3320A to Longitudinal Diaphragm (LD) 3049B, CJP weld at PP126]. The welder is identified as 047864 and was observed welding in the 3G position. Welding process was identified as SMAW. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-3G(3F)-FCM-Repair. Repair welding was done as per Critical Welding Repair Report (CWR): B-CWR 2620 Rev-0.

Repair welding of weld joint no: SEG3020R-033 (FB3320A to LD3048A, CJP weld at PP126). The welder is identified as 051348 and was observed welding in the 3G position. Welding process was identified as SMAW. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-3G(3F)-FCM-Repair. Repair welding was done as per CWR: B-CWR 2621 Rev-0.

The FCAW process on weld joint no: SEG3020Y-026 (FB3327A to LD3051A, CJP weld at PP127). The welder is identified as 047866 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang : 15000422372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Inspected By: Gaikwad,Umesh

Quality Assurance Inspector

Reviewed By: Patterson,Rodney

QA Reviewer