

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave.St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020654**Date Inspected:** 15-Feb-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Shi Zhi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

This Quality Assurance (QA) Inspector observed the following work in progress:

Bay 14

OBG Seg 14W:

Repair welding of weld joint no: SEG3020BB-064 [Bottom Plate (BP) 3090A to Vertical Shear Plate SA3450A, Complete Joint Penetration (CJP) weld in between panel point (PP) 125~126]. The welder is identified as 045246 and was observed welding in the 2G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). AB/F QA was identified as Mr. Xiao Jun Peng. The welding variables recorded by this QA appeared to comply with WPS: 345-SMAW-2G(2F)-FCM-Repair-1. Repair welding was done as per Critical Welding Repair (CWR) Report: B-CWR 2793 Rev-0.

Repair welding of weld joint no: SEG3020BB-019 [Bottom Plate (BP) 3088A to Vertical Shear Plate SA3445A, Complete Joint Penetration (CJP) weld in between panel point (PP) 125~126]. The welder is identified as 066038 and was observed welding in the 2G position. Welding process was identified as Shielded Metal Arc Welding

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

(SMAW). AB/F QA was identified as Mr. Xiao Jun Peng. The welding variables recorded by this QA appeared to comply with WPS: 345-SMAW-2G(2F)-FCM-Repair-1. Repair welding was done as per Critical Welding Repair (CWR) Report: B-CWR 2752 Rev-1.

Repair welding of weld joint no: SEG3020BB-073 [Bottom Plate (BP) 3090A to Vertical Shear Plate SA3451A, Complete Joint Penetration (CJP) weld in between panel point (PP) 125~126]. The welder is identified as 067942 and was observed welding in the 2G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). AB/F QA was identified as Mr. Xiao Jun Peng. The welding variables recorded by this QA appeared to comply with WPS: 345-SMAW-2G(2F)-FCM-Repair-1. Repair welding was done as per Critical Welding Repair (CWR) Report: B-CWR 2752 Rev-1. (Attached photograph provide additional details).

Repair welding of weld joint no: SEG3020BB-046 [Bottom Plate (BP) 3090A to Vertical Shear Plate SA3448A, Complete Joint Penetration (CJP) weld in between panel point (PP) 125~126]. The welder is identified as 066398 and was observed welding in the 2G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). AB/F QA was identified as Mr. Xiao Jun Peng. The welding variables recorded by this QA appeared to comply with WPS: 345-SMAW-2G(2F)-FCM-Repair-1. Repair welding was done as per Critical Welding Repair (CWR) Report: B-CWR 2752 Rev-1.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020BB-114 (Anchor Plate (AP) 3032A to Vertical Shear Plate SA3448A, CJP weld at PP126). The welder is identified as 066695 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020BB-116 (Anchor Plate (AP) 3032A to Vertical Shear Plate SA3450A, CJP weld at PP126). The welder is identified as 067949 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB. (Attached photograph provide additional details).

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020BB-115 (Anchor Plate (AP) 3032A to Vertical Shear Plate SA3449A, CJP weld at PP126). The welder is identified as 066421 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020BB-117 (Anchor Plate (AP) 3032A to Vertical Shear Plate SA3451A, CJP weld at PP126). The welder is identified as 067888 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

The SMAW process on weld joint no: SEG3020U-588 (Anchor Plate (AP) 3032A to Bottom Plate (BP) 3087A/3088A/3089A/3090A, CJP weld at PP126). The welders are identified as 067707, 067904 and 067588 and were observed welding in the 2G position. AB/F QA was identified as Mr. Wang Jiang Hua. The welding variables recorded by QA appeared to comply with WPS: B-P-2212-Tc-U4b-FCM-1.

The Flux Cored Arc Welding (FCAW) process on weld joint no: SEG3020BB-111 (Anchor Plate (AP) 3032A to

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Vertical Shear Plate SA3445A, CJP weld at PP126). The welder is identified as 067876 and was observed welding in the 3G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by QC appeared to comply with WPS: B-T-2233-ESAB.

During random in process inspection this QA inspector observed that AB/F NDT personnel performing Magnetic Particle Testing of the excavated locations of weld joints rejected by ZPMC NDT personnel by Ultrasonic Testing (UT). The weld joint was identified as SEG3020BB-019 joining vertical shear plate SA 3445A to Bottom Plate (BP) 3088A. Attached photograph provide additional details.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang : 15000422372, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Inspected By: Gaikwad,Umesh

Quality Assurance Inspector

Reviewed By: Peterson,Art

QA Reviewer