

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.25B**QUALITY ASSURANCE -- NON-CONFORMANCE REPORT****Location:** Changxing Island, Shanghai, P.R. China**Report No:** NCR-000769**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 19-Jun-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**NCR #:** ZPMC-0731**Type of problem:**

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component: OBG Lift 8 West
Procedural	Procedural	Description: Missed MT cracks	

Reference Description: QA found some cracks in Lift 8 West by MT after ZPMC's had tested and accepted the welds

Description of Non-Conformance:

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of hold back welds located on Segment 8BW, this QA Inspector discovered the following issues:

- Four (4) longitudinal linear cracks measuring approximately 30mm, 3mm, 5mm, and 12mm in length.
- The weld is identified as: EP074-001-010.
- The weld is a 6mm Fillet Weld joining the I-Rib RS90C to Edge Plate EP074A in the Corner Assembly (cross beam side).
- The cracks are clearly marked on the material.
- The Notice of Witness Inspection Number (NWIT) is 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Orthotropic Box Girder (OBG) Segment 8BW, this QA Inspector discovered the following issue:

- Three (3) Transverse linear cracks measuring approximately 7~15mm in length.
- The weld is identified as: SEG045C-043.
- The weld is designated as Non-Seismic Performance Critical Member (Non SPCM).
- The weld is located at the east side of Panel Point (PP) 67 Crossbeam side.
- The cracks are clearly marked on the material near the weld.
- The weld is a Complete Joint Penetration (CJP) weld joint, joining the Longitudinal Diaphragm (LD) identified as LD16B (X68D) to Bottom Plate identified as BP149A (PL793A).
- OBG segment 8BW is located at Trial Assembly area.
- The Notice of Witness Inspection Number (NWIT) is 006010. The cracks are located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of base metal and welds located on

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 5)

counterweight (CW) and cross beam (CB) of Segment 8AW+8BW weld splice, this QA Inspector discovered the following issues:

****CW Side****

- Three (3) linear cracks measuring approximately between 9mm and 12mm in length.
- The cracks were found at temporary attachment removal areas on two side panels.
- The Side Panel on 8AW is identified as: SP434A
- The Side Panel on 8BW is identified as: SP435A
- The CJP splice weld # is designated as OBE8B-001.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 12mm in length and 1500mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 10mm in length and 6000mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP435A (8BW) are as followed: 9mm in length and 8500mm off weld joint OBW8B-002 on the counterweight side of segment.

****CB Side****






- One (1) linear crack measuring approximately 40mm in length.
- The crack was found at a temporary attachment removal area on one side panel.
- The Side Panel on 8AW is identified as: SP445A
- The CJP splice weld # is designated as OBE8B-005.
- Length and Y location of the MT cracks on SP445A (8AW) are as followed: 40mm in length and 2890mm off edge plate on the cross beam side of segment.
- The Notice of Witness Inspection Number (NWIT) is No. 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. As per the contract documents, ZPMC's QC personnel are required to perform 100% MT inspection of temporary attachment removal sites.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Suspender Bracket SB013 this QA Inspector discovered the following issue:

- One (1) Linear crack in the weld toe measuring approximately 45mm length.
- The weld is identified as SB013-066-025 (Lift 8BW).
- The weld is designated as Non Seismic Performance Critical Member (Non SPCM).
- The weld is located on Suspender Bracket Stiffener SB013.
- The cracks are clearly marked on the material near the weld.
- The weld is a complete joint penetration (CJP).
- The Suspender Bracket is located in Bay# 19.
- The Notice of Witness Inspection Number (NWIT) is 006012. The crack is located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.


QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 3 of 5)



QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 4 of 5)



Applicable reference:

Special Provisions Section 8.3 – “Quality Control (QC) shall be the responsibility of the Contractor. As a minimum, the Contractor shall perform inspection and testing of each weld joint prior to welding, during welding, and after welding as specified in this section and to ensure that materials and workmanship conform to the requirements of the contract documents.”

AWS D1.5 (2002) Figure 6.8 – specifies a maximum discontinuity length of approximately 2mm on 6mm weld.

AWS D1.5 (02) Section 6.26.2 – “Welds that are subject to MT in addition to visual inspection shall have no cracks.

AWS D1.5 2002 section 3.3.7.4 The removal of tack welds may expose unacceptably hard or cracked HAZs. Such areas on tension or reversal of stress shall be tested by MT to ensure that no cracks are present.

ZPMC temporary attachment removal procedure TA100: “100% MT will be performed on the surface where the attachment has been removed.

Who discovered the problem: Dan Hernandez, Subhasis Bera, Joe Alaniz, Nagalingam Pandaram Pillai

Name of individual from Contractor notified: Steve Lawton, Ping Ding, Zeng Wen Jun

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 5 of 5)

Time and method of notification: 1345 hours, 06-19-10, verbal

Name of Caltrans Engineer notified: Sean Eagen

Time and method of notification: 0700 hours, 06-20-10, Email

QC Inspector's Name: Li Xiu Yang, Zhou Cheng

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

N/A

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Jim Devey, (86) 150-0002-6784, who represents the Office of Structural Materials for your project.

Inspected By:	Tsang, Eric	SMR
----------------------	-------------	-----

Reviewed By:	Devey, Jim	SMR
---------------------	------------	-----



DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
666 Feng Bin Road Room 708, Changxing Island
Shanghai 201913 PR China
Tel: 021-56856666 ext 207061 Fax:

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
375 BURMA ROAD
OAKLAND CA 95607

Date: 21-Jun-2010

Contract No: 04-0120F4
04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapicki

Job Name: SAS Superstructure

Attention: Mr. Thomas Nilsson Project/Fabrication Manager

Document No: 05.03.06-000727

Subject: NCR No. ZPMC-0731

Reference Description: QA found some cracks in Lift 8 West by MT after ZPMC's had tested and accepted the welds

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: OBG **Lift:** 08

Remarks:

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of hold back welds located on Segment 8BW, this QA Inspector discovered the following issues:

- Four (4) longitudinal linear cracks measuring approximately 30mm, 3mm, 5mm, and 12mm in length.
- The weld is identified as: EP074-001-010.
- The weld is a 6mm Fillet Weld joining the I-Rib RS90C to Edge Plate EP074A in the Corner Assembly (cross beam side).
- The cracks are clearly marked on the material.
- The Notice of Witness Inspection Number (NWIT) is 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Orthotropic Box Girder (OBG) Segment 8BW, this QA Inspector discovered the following issue:

- Three (3) Transverse linear cracks measuring approximately 7~15mm in length.
- The weld is identified as: SEG045C-043.
- The weld is designated as Non-Seismic Performance Critical Member (Non SPCM).
- The weld is located at the east side of Panel Point (PP) 67 Crossbeam side.
- The cracks are clearly marked on the material near the weld.
- The weld is a Complete Joint Penetration (CJP) weld joint, joining the Longitudinal Diaphragm (LD) identified as LD16B (X68D) to Bottom Plate identified as BP149A (PL793A).
- OBG segment 8BW is located at Trial Assembly area.
- The Notice of Witness Inspection Number (NWIT) is 006010. The cracks are located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of base metal and welds located on counterweight (CW) and cross beam (CB) of Segment 8AW+8BW weld splice, this QA Inspector discovered the following issues:

CW Side

NCT

(Continued Page 2 of 3)

- Three (3) linear cracks measuring approximately between 9mm and 12mm in length.
 - The cracks were found at temporary attachment removal areas on two side panels.
 - The Side Panel on 8AW is identified as: SP434A
 - The Side Panel on 8BW is identified as: SP435A
 - The CJP splice weld # is designated as OBE8B-001.
 - Length and Y location of the MT cracks on SP434A (8AW) are as followed: 12mm in length and 1500mm off weld joint OBW8B-002 on the counterweight side of segment.
 - Length and Y location of the MT cracks on SP434A (8AW) are as followed: 10mm in length and 6000mm off weld joint OBW8B-002 on the counterweight side of segment.
 - Length and Y location of the MT cracks on SP435A (8BW) are as followed: 9mm in length and 8500mm off weld joint OBW8B-002 on the counterweight side of segment.
- **CB Side**

- One (1) linear crack measuring approximately 40mm in length.
- The crack was found at a temporary attachment removal area on one side panel.
- The Side Panel on 8AW is identified as: SP445A
- The CJP splice weld # is designated as OBE8B-005.
- Length and Y location of the MT cracks on SP445A (8AW) are as followed: 40mm in length and 2890mm off edge plate on the cross beam side of segment.
- The Notice of Witness Inspection Number (NWIT) is No. 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. As per the contract documents, ZPMC's QC personnel are required to perform 100% MT inspection of temporary attachment removal sites.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Suspender Bracket SB013 this QA Inspector discovered the following issue:

- One (1) Linear crack in the weld toe measuring approximately 45mm length.
- The weld is identified as SB013-066-025 (Lift 8BW).
- The weld is designated as Non Seismic Performance Critical Member (Non SPCM).
- The weld is located on Suspender Bracket Stiffener SB013.
- The cracks are clearly marked on the material near the weld.
- The weld is a complete joint penetration (CJP).
- The Suspender Bracket is located in Bay# 19.
- The Notice of Witness Inspection Number (NWIT) is 006012. The crack is located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

Action Required and/or Action Taken:

Propose a resolution for the identified non-conformance with revised procedures to prevent future occurrences. A response for the resolution of this issue is expected within 7 days.

Transmitted by: Sean Eagen Transportation Engineer

Attachments: ZPMC-0731

cc: Rick Morrow, Gary Pursell, Peter Siegenthaler, Stanley Ku, Brian Boal, Jason Tom, Contract Files, Ching Chao, Bill Casey

NCT

(Continued Page 3 of 3)

File: 05.03.06

NCR PROPOSED RESOLUTION

To: CALTRANS - SAS Superstructure
333 Burma Road
Oakland CA 94607

Attention: Pursell, Gary
Resident Engineer

Ref: 05.03.06-000727

Subject: NCR No. ZPMC-0731

Dated: 13-Jul-2010

Contract No.: 04-0120F4
04-SF-80-13.2 / 13.9

Job Name: SAS Superstructure

Document No.: ABF-NPR-000726 Rev: 00

Contractor's Proposed Resolution:

Reference Resolution: ZPMC has repaired the areas identified in the NCR and is providing NDT documentation to show the weld is acceptable.

ZPMC has repaired the areas identified in the NCR and is providing NDT documentation to show the weld is acceptable. As stated in ZPMC's letter of response, ZPMC QA has discussed this issue with the head of the NDT Department, who is will address the issue through greater oversight by supervisors. ZPMC requests closure of this NCR.

Submitted by: Ishibashi, Joshua

Attachment(s): ABF-NPR-000726R00;

Caltrans' comments:

Status: CLO

Date: 19-Jul-2010

The NDT documentation submitted and preventive measures taken by the Contractor are acceptable. This NCR is considered closed.

Submitted by: Woo, Laraine

Date: 19-Jul-2010

Attachment(s):



No. B-820

LETTER OF RESPONSE

TO: American Bridge/Flour

DATE: 2010-7-12

REGARDING: NCR-000769(ZPMC-0731)

ZPMC has finished the repairs and is providing the NDT records show the missed indications are acceptable now. This item has been checked and removed from punchlist after the verification of CT's representative. ZPMC QA personnel have talked with the chief of NDT department regarding the unsatisfied increasing of missed indications. ZPMC's NDT inspector will pay more attention when performing NDT testing. Based on this, ZPMC is requesting closure of this NCR.

ATTACHMENT:

N CR-000769(ZPMC-0731)

B787-MT-24231 R1

B787-MT-24268 R1

B787-MT-23646 R1

B787-MT-24852

Jey
7/13/10



DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge

666 Feng Bin Road Room 708, Changxing Island

Shanghai 201913 PR China

Tel: 021-56856666 ext 207061 Fax:

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
375 BURMA ROAD
OAKLAND CA 95607

Date: 21-Jun-2010

Contract No: 04-0120F4
04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapicki
Attention: Mr. Thomas Nilsson Project/Fabrication Manager
Job Name: SAS Superstructure

Subject: NCR No. ZPMC-0731
Document No: 05.03.06-000727

Reference Description: QA found some cracks in Lift 8 West by MT after ZPMC's had tested and accepted the welds

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: OBG **Lift:** 08

Remarks:

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of hold back welds located on Segment 8BW, this QA Inspector discovered the following issues:

- Four (4) longitudinal linear cracks measuring approximately 30mm, 3mm, 5mm, and 12mm in length.
- The weld is identified as: EP074-001-010.
- The weld is a 6mm Fillet Weld joining the I-Rib RS90C to Edge Plate EP074A in the Corner Assembly (cross beam side).
- The cracks are clearly marked on the material.
- The Notice of Witness Inspection Number (NWIT) is 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Orthotropic Box Girder (OBG) Segment 8BW, this QA Inspector discovered the following issue:

- Three (3) Transverse linear cracks measuring approximately 7-15mm in length.
- The weld is identified as: SEG045C-043.
- The weld is designated as Non-Seismic Performance Critical Member (Non SPCM).
- The weld is located at the east side of Panel Point (PP) 67 Crossbeam side.
- The cracks are clearly marked on the material near the weld.
- The weld is a Complete Joint Penetration (CJP) weld joint, joining the Longitudinal Diaphragm (LD) identified as LD16B (X68D) to Bottom Plate identified as BP149A (PL793A).
- OBG segment 8BW is located at Trial Assembly area.
- The Notice of Witness Inspection Number (NWIT) is 006010. The cracks are located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of base metal and welds located on counterweight (CW) and cross beam (CB) of Segment 8AW+8BW weld splice, this QA Inspector discovered the following issues:

****CW Side****

NCT

(Continued Page 2 of 3)

- Three (3) linear cracks measuring approximately between 9mm and 12mm in length.
- The cracks were found at temporary attachment removal areas on two side panels.
- The Side Panel on 8AW is identified as: SP434A
- The Side Panel on 8BW is identified as: SP435A
- The CJP splice weld # is designated as OBE8B-001.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 12mm in length and 1500mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 10mm in length and 6000mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP435A (8BW) are as followed: 9mm in length and 8500mm off weld joint OBW8B-002 on the counterweight side of segment.

****CB Side****

- One (1) linear crack measuring approximately 40mm in length.
- The crack was found at a temporary attachment removal area on one side panel.
- The Side Panel on 8AW is identified as: SP445A
- The CJP splice weld # is designated as OBE8B-005.
- Length and Y location of the MT cracks on SP445A (8AW) are as followed: 40mm in length and 2890mm off edge plate on the cross beam side of segment.
- The Notice of Witness Inspection Number (NWIT) is No. 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. As per the contract documents, ZPMC's QC personnel are required to perform 100% MT inspection of temporary attachment removal sites.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Suspender Bracket SB013 this QA Inspector discovered the following issue:

- One (1) Linear crack in the weld toe measuring approximately 45mm length.
- The weld is identified as SB013-066-025 (Lift 8BW).
- The weld is designated as Non Seismic Performance Critical Member (Non SPCM).
- The weld is located on Suspender Bracket Stiffener SB013.
- The cracks are clearly marked on the material near the weld.
- The weld is a complete joint penetration (CJP).
- The Suspender Bracket is located in Bay# 19.
- The Notice of Witness Inspection Number (NWIT) is 006012. The crack is located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

Action Required and/or Action Taken:

Propose a resolution for the identified non-conformance with revised procedures to prevent future occurrences. A response for the resolution of this issue is expected within 7 days.

Transmitted by: Sean Eagen Transportation Engineer

Attachments: ZPMC-0731

cc: Rick Morrow, Gary Pursell, Peter Siegenthaler, Stanley Ku, Brian Boal, Jason Tom, Contract Files, Ching Chao, Bill Casey

NCT

(Continued Page 3 of 3)

File: 05.03.06

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection

Bay Area Branch

690 Walnut Ave. St. 150

Vallejo, CA 94592-1133

(707) 649-5453

(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.25B**QUALITY ASSURANCE -- NON-CONFORMANCE REPORT****Location:** Changxing Island, Shanghai, P.R. China**Report No:** NCR-000769**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 19-Jun-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**NCR #:** ZPMC-0731**Type of problem:**Welding Concrete Other Welding Curing Procedural **Bridge No:** 34-0006Joint fit-up Coating Other **Component:** OBG Lift 8 WestProcedural Procedural **Description:** Missed MT cracks**Reference Description:** QA found some cracks in Lift 8 West by MT after ZPMC's had tested and accepted the welds**Description of Non-Conformance:**

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of hold back welds located on Segment 8BW, this QA Inspector discovered the following issues:

- Four (4) longitudinal linear cracks measuring approximately 30mm, 3mm, 5mm, and 12mm in length.
- The weld is identified as: EP074-001-010.
- The weld is a 6mm Fillet Weld joining the I-Rib RS90C to Edge Plate EP074A in the Corner Assembly (cross beam side).
- The cracks are clearly marked on the material.
- The Notice of Witness Inspection Number (NWIT) is 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Orthotropic Box Girder (OBG) Segment 8BW, this QA Inspector discovered the following issue:

- Three (3) Transverse linear cracks measuring approximately 7~15mm in length.
- The weld is identified as: SEG045C-043.
- The weld is designated as Non-Seismic Performance Critical Member (Non SPCM).
- The weld is located at the east side of Panel Point (PP) 67 Crossbeam side.
- The cracks are clearly marked on the material near the weld.
- The weld is a Complete Joint Penetration (CJP) weld joint, joining the Longitudinal Diaphragm (LD) identified as LD16B (X68D) to Bottom Plate identified as BP149A (PL793A).
- OBG segment 8BW is located at Trial Assembly area.
- The Notice of Witness Inspection Number (NWIT) is 006010. The cracks are located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of base metal and welds located on

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 5)

counterweight (CW) and cross beam (CB) of Segment 8AW+8BW weld splice, this QA Inspector discovered the following issues:

****CW Side****

- Three (3) linear cracks measuring approximately between 9mm and 12mm in length.
- The cracks were found at temporary attachment removal areas on two side panels.
- The Side Panel on 8AW is identified as: SP434A
- The Side Panel on 8BW is identified as: SP435A
- The CJP splice weld # is designated as OBE8B-001.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 12mm in length and 1500mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 10mm in length and 6000mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP435A (8BW) are as followed: 9mm in length and 8500mm off weld joint OBW8B-002 on the counterweight side of segment.

****CB Side****





- One (1) linear crack measuring approximately 40mm in length.
- The crack was found at a temporary attachment removal area on one side panel.
- The Side Panel on 8AW is identified as: SP445A
- The CJP splice weld # is designated as OBE8B-005.
- Length and Y location of the MT cracks on SP445A (8AW) are as followed: 40mm in length and 2890mm off edge plate on the cross beam side of segment.
- The Notice of Witness Inspection Number (NWIT) is No. 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. As per the contract documents, ZPMC's QC personnel are required to perform 100% MT inspection of temporary attachment removal sites.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Suspender Bracket SB013 this QA Inspector discovered the following issue:

- One (1) Linear crack in the weld toe measuring approximately 45mm length.
- The weld is identified as SB013-066-025 (Lift 8BW).
- The weld is designated as Non Seismic Performance Critical Member (Non SPCM).
- The weld is located on Suspender Bracket Stiffener SB013.
- The cracks are clearly marked on the material near the weld.
- The weld is a complete joint penetration (CJP).
- The Suspender Bracket is located in Bay# 19.
- The Notice of Witness Inspection Number (NWIT) is 006012. The crack is located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.


QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 3 of 5)



QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 4 of 5)



Applicable reference:

Special Provisions Section 8.3 – “Quality Control (QC) shall be the responsibility of the Contractor. As a minimum, the Contractor shall perform inspection and testing of each weld joint prior to welding, during welding, and after welding as specified in this section and to ensure that materials and workmanship conform to the requirements of the contract documents.”

AWS D1.5 (2002) Figure 6.8 – specifies a maximum discontinuity length of approximately 2mm on 6mm weld.

AWS D1.5 (02) Section 6.26.2 – “Welds that are subject to MT in addition to visual inspection shall have no cracks.

AWS D1.5 2002 section 3.3.7.4 The removal of tack welds may expose unacceptably hard or cracked HAZs. Such areas on tension or reversal of stress shall be tested by MT to ensure that no cracks are present.

ZPMC temporary attachment removal procedure TA100: “100% MT will be performed on the surface where the attachment has been removed.

Who discovered the problem: Dan Hernandez, Subhasis Bera, Joe Alaniz, Nagalingam Pandaram Pillai
Name of individual from Contractor notified: Steve Lawton, Ping Ding, Zeng Wen Jun

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 5 of 5)

Time and method of notification: 1345 hours, 06-19-10, verbal

Name of Caltrans Engineer notified: Sean Eagen

Time and method of notification: 0700 hours, 06-20-10, Email

QC Inspector's Name: Li Xiu Yang, Zhou Cheng

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

N/A

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Jim Devey, (86) 150-0002-6784, who represents the Office of Structural Materials for your project.

Inspected By: Tsang, Eric

SMR

Reviewed By: Devey, Jim

SMR

0731



REPORT OF MAGNETIC PARTICLE EXAMINATION

磁粉检测报告

REPORT NO. 报告编号 B787-MT-24268R1 DATE日期 2010.07.09 PAGE OF页码 1/1 Revision No: 0

PROJECT NO. 工程编号: ZP06-787 CONTRACTOR: 用户: CALTRANS

DRAWING NO. 图号: OBW8 8BW LONGITUDINAL DIAPHRAGM CALTRANS CONTRACT NO.: 加州工程编号 04-0120F4

REFERENCING CODE 参考规范编码: AWS D1.5-2002 ACCEPTANCE STANDARD 接受标准: AWS D1.5-2002 PROCEDURE NO. 程序编号: ZPQC-MT-01 CALIBRATION DUE DATE 仪器校正有效期: Dec. 28ST, 2010

EQUIPMENT 设备: MT YOKE MANUFACTURER 制造商: PARKER MODEL NO. 样式编号: B310S SERIAL NO. 连续编号: 5395 5617 5620

MAGNETIZING METHOD 磁化方法: Continuous magnetic yoke 磁轭式连续法 CURRENT 电流: AC

PARTICLE TYPE 磁粉类型: Dry magnet powder 干磁粉 YOKE SPACING 磁轭间距: 70~150mm

MATERIAL TO BE EXAMINED 检测材料: WELDING 焊接件 CASTING 铸件 FORGING 锻造 Material & thickness 母材,厚度: A709M-345 20/25/30/14 mm

WELDING PROCESS 焊接方法: SMAW TYPE OF JOINT 焊缝类型: CORNER JOINT

WELD I.D. 焊缝编号	DISCONTINUITY不连续性			ACCEPT 接受	REJECT 拒收	REMARKS 备注
	INDICATION 指示	TYPE 类型	LENGTH IN mm 长度			
SEG045C-043	1R1			ACC.		100%MT
	2R1			ACC.		100%MT
	3R1			ACC.		100%MT

AFTER B-CWR1662 REV0

BLANK

EXAMINED BY主探: Wang Wei *Wang Wei* 20/07.09 REVIEWED BY 审核: *SU Wei* 20/07.09
 LEVEL-II SIGN 签名 / DATE日期 LEVEL-II SIGN / DATE日期
 质量经理 / QCM 用户CUSTOMER
 签字 SIGN / 日期 DATE 签字 SIGN / 日期 DATE

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: xx.25A**QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION****Location:** Changxing Island, Shanghai, P.R. China**Report No:** NCS-000689**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 19-Jul-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0731**Type of problem:**

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component:
Procedural	Procedural	Descriptor:	

Date the Non-Conformance Report was written: 19-Jun-2010**Description of Non-Conformance:**

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of hold back welds located on Segment 8BW, this QA Inspector discovered the following issues:

- Four (4) longitudinal linear cracks measuring approximately 30mm, 3mm, 5mm, and 12mm in length.
- The weld is identified as: EP074-001-010.
- The weld is a 6mm Fillet Weld joining the I-Rib RS90C to Edge Plate EP074A in the Corner Assembly (cross beam side).
- The cracks are clearly marked on the material.
- The Notice of Witness Inspection Number (NWIT) is 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Orthotropic Box Girder (OBG) Segment 8BW, this QA Inspector discovered the following issue:

- Three (3) Transverse linear cracks measuring approximately 7~15mm in length.
- The weld is identified as: SEG045C-043.
- The weld is designated as Non-Seismic Performance Critical Member (Non SPCM).
- The weld is located at the east side of Panel Point (PP) 67 Crossbeam side.
- The cracks are clearly marked on the material near the weld.
- The weld is a Complete Joint Penetration (CJP) weld joint, joining the Longitudinal Diaphragm (LD) identified as LD16B (X68D) to Bottom Plate identified as BP149A (PL793A).
- OBG segment 8BW is located at Trial Assembly area.
- The Notice of Witness Inspection Number (NWIT) is 006010. The cracks are located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of base metal and welds located on counterweight (CW) and cross beam (CB) of Segment 8AW+8BW weld splice, this QA Inspector discovered

QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION

(Continued Page 2 of 3)

the following issues:

****CW Side****

- Three (3) linear cracks measuring approximately between 9mm and 12mm in length.
- The cracks were found at temporary attachment removal areas on two side panels.
- The Side Panel on 8AW is identified as: SP434A
- The Side Panel on 8BW is identified as: SP435A
- The CJP splice weld # is designated as OBE8B-001.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 12mm in length and 1500mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP434A (8AW) are as followed: 10mm in length and 6000mm off weld joint OBW8B-002 on the counterweight side of segment.
- Length and Y location of the MT cracks on SP435A (8BW) are as followed: 9mm in length and 8500mm off weld joint OBW8B-002 on the counterweight side of segment.

****CB Side****

- One (1) linear crack measuring approximately 40mm in length.
- The crack was found at a temporary attachment removal area on one side panel.
- The Side Panel on 8AW is identified as: SP445A
- The CJP splice weld # is designated as OBE8B-005.
- Length and Y location of the MT cracks on SP445A (8AW) are as followed: 40mm in length and 2890mm off edge plate on the cross beam side of segment.
- The Notice of Witness Inspection Number (NWIT) is No. 006009. The cracks are located within the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. As per the contract documents, ZPMC's QC personnel are required to perform 100% MT inspection of temporary attachment removal sites.

During the Quality Assurance (QA) Magnetic Particle Testing (MT) review of welds located on Suspender Bracket SB013 this QA Inspector discovered the following issue:

- One (1) Linear crack in the weld toe measuring approximately 45mm length.
- The weld is identified as SB013-066-025 (Lift 8BW).
- The weld is designated as Non Seismic Performance Critical Member (Non SPCM).
- The weld is located on Suspender Bracket Stiffener SB013.
- The cracks are clearly marked on the material near the weld.
- The weld is a complete joint penetration (CJP).
- The Suspender Bracket is located in Bay# 19.
- The Notice of Witness Inspection Number (NWIT) is 006012. The crack is located within area previously tested and accepted by ZPMC Quality Control (QC) personnel.

Contractor's proposal to correct the problem:

Repair said indications and perform NDT required to verify weld quality.

Corrective action taken:

Contractor supplied post repair NDT documentation verifying weld conforms with Contract weld quality requirements. An internal NCR was also issued by ZPMC in regards to this issue.

Did corrective action require Engineer's approval?

QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION

(Continued Page 3 of 3)

Yes No

If so, name of Engineer providing approval:

Date:

Is Engineer's approval attached? Yes No

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Jim Simonis , who represents the Office of Structural Materials for your project.

Inspected By: Simonis,Jim

Quality Assurance Inspector

Reviewed By: Wahbeh,Mazen

QA Reviewer