

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.25B**QUALITY ASSURANCE -- NON-CONFORMANCE REPORT****Location:** Changxing Island, Shanghai, China**Report No:** NCR-000910**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 24-Nov-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**NCR #:** ZPMC-0872**Type of problem:**

<b>Welding</b>	<b>Concrete</b>	<b>Other</b>	
<b>Welding</b>	<b>Curing</b>	<b>Procedural</b>	<b>Bridge No:</b> 34-0006
<b>Joint fit-up</b>	<b>Coating</b>	<b>Other</b>	<b>Component:</b> OBG Segment 13AE welds
<b>Procedural</b>	<b>Procedural</b>	<b>Description:</b>	

**Reference Description:** New Welding Procedure Not Followed (Rager/McQuaid)**Description of Non-Conformance:**

During Caltrans QA in process observations of the fabrication of Orthotropic Box Girder (OBG) 13AE welds SEG3007Y-334, SEG3007J-047, SEG3007L-045, SEG3007L-046 and SEG3007C-175 this QA discovered the following issues: ZPMC welding personnel did not appear to be following the NEW WELD PROCEDURE (Rager/McQuaid)

The following requirements were not followed:

4. Welding (4C)
5. Postweld Thermal Treatment (5A, 5C, 5D)

NOTE: The above references are relative to sections 4 ~ 5 of the NEW WELD PROCEDURE (Rager/McQuaid) and the corresponding paragraph letters.

## Issue number 1

The weld was identified as SEG3007Y-334

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Floor Beam FB3111A to Bottom Plate SA3012A. FB3111A and SA3012A are designated on the approved shop drawings as Seismic Performance Critical Members.

## Issue number 2

The weld was identified as SEG3007J-047

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Longitudinal Diaphragm SA3019A to Side Plate

# QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

( Continued Page 2 of 4 )

SP3069A

SA3019A and SP3069A are designated on the approved shop drawings as Seismic Performance Critical Members.

Issue number 3

The weld was identified as SEG3007L-045

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Floor Beam FB3124A to Bottom Plate SA3012A  
FB3124A and SA3012A are designated on the approved shop drawings as Seismic Performance Critical Members.

Issue number 4

The weld was identified as SEG3007L-046

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Floor Beam FB3124A to Side Plate SP3068A  
FB3124A and SP3068A are designated on the approved shop drawings as Seismic Performance Critical Members.

Issue number 5

The weld was identified as SEG3007C-175


The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Longitudinal Diaphragm LD3026A to Floor Beam FB3120A



LD3026A and FB3120A are designated on the approved shop drawings as Seismic Performance Critical Members.

See attached photographs for additional detail.



# QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

( Continued Page 3 of 4 )



## Applicable reference:

NEW WELD PROCEDURE (Rager/McQuaid)

### 4) Welding

C. The CWI shall verify that the welder understands that all starts and stops are to be ground before an arc is struck on them to remove weld craters and provide a means to tie the next weld pass into the end of the weld.

### 5) Postweld Thermal Treatment.

A. After welding is completed but before the temperature falls below that of the preheat temperature, post heat

---

---

## QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

( Continued Page 4 of 4 )

---

---

shall be applied to maintain the temperature in the area of the weld at 165 C - 225°C.

C. For material thickness over 25mm, post heating times will be increased by 1/2 hour for each increment of 12 mm or fraction thereof.

D. After the post weld heating time has been reached the repair shall be cooled by removing the heating source and leaving the blankets in place

**Who discovered the problem:** Paul Dawson

**Name of individual from Contractor notified:** Bao Qian

**Time and method of notification:** 22:30hrs, Verbal, 11-24-2010

**Name of Caltrans Engineer notified:** Laraine Woo

**Time and method of notification:** 13:00hrs, Email, 11-25-2010

**QC Inspector's Name:** Zhong Yong Gang

**Was QC Inspector aware of the problem:** Yes No

**Contractor's proposal to correct the problem:**

NA

**Comments:**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh,(818) 292-0659, who represents the Office of Structural Materials for your project.

---

---

<b>Inspected By:</b>	Devey,Jim	SMR
----------------------	-----------	-----

<b>Reviewed By:</b>	Wahbeh,Mazen	SMR
---------------------	--------------	-----

---

---



---

---

# NCT

( Continued Page 2 of 2 )

---

---

Issue number 3

The weld was identified as SEG3007L-045

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Floor Beam FB3124A to Bottom Plate SA3012A

FB3124A and SA3012A are designated on the approved shop drawings as Seismic Performance Critical Members.

Issue number 4

The weld was identified as SEG3007L-046

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Floor Beam FB3124A to Side Plate SP3068A

FB3124A and SP3068A are designated on the approved shop drawings as Seismic Performance Critical Members.

Issue number 5

The weld was identified as SEG3007C-175

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Longitudinal Diaphragm LD3026A to Floor Beam FB3120A

LD3026A and FB3120A are designated on the approved shop drawings as Seismic Performance Critical Members.

**Action Required and/or Action Taken:**

Propose a resolution for the identified non-conformance with revised procedures to prevent future occurrences. A response for the resolution of this issue is expected within 7 days.

**Transmitted by:** Laraine Woo      Transportation Engineer

**Attachments:**    ZPMC-0872

**cc:**    Rick Morrow, Gary Pursell, Peter Siegenthaler, Stanley Ku, Brian Boal, Contract Files, Ching Chao, Bill Casey

**File:**    05.03.06

## NCR PROPOSED RESOLUTION

**To:** CALTRANS - SAS Superstructure  
333 Burma Road  
Oakland CA 94607

**Attention:** Siegenthaler, Peter  
Resident Engineer

**Ref:** 05.03.06-000867

**Subject:** NCR No. ZPMC-0872

**Dated:** 01-Dec-2010

**Contract No.:** 04-0120F4  
04-SF-80-13.2 / 13.9

**Job Name:** SAS Superstructure

**Document No.:** ABF-NPR-000865 Rev: 00

---

### Contractor's Proposed Resolution:

**Reference Resolution:** As this NCR was written without a contractual basis it should be withdrawn.

The "NEW WELD PROCEDURE (Rager/McQuaid)" quoted as the basis for this NCR is not a contract document only a recommendation from the QA/QC Committee. If the Department wants to incorporate the QA/QC committee's recommendations as a contract requirement a contract change order should be issued. As this NCR was written without a contractual basis it should be withdrawn.

**Submitted by:** Ishibashi, Joshua

**Attachment(s):** ABF-NPR-000865R00

---

### Caltrans' comments:

**Status:** REJ

**Date:** 03-Dec-2010

CT acknowledges contractor's response. However, successful NDT will close this NCR.

**Submitted by:** Chao, Ching

**Attachment(s):**

**Date:** 03-Dec-2010

## NCR PROPOSED RESOLUTION

**To:** CALTRANS - SAS Superstructure  
333 Burma Road  
Oakland CA 94607

**Attention:** Siegenthaler, Peter  
Resident Engineer

**Ref:** 05.03.06-000867

**Subject:** NCR No. ZPMC-0872

**Dated:** 08-Dec-2010

**Contract No.:** 04-0120F4  
04-SF-80-13.2 / 13.9

**Job Name:** SAS Superstructure

**Document No.:** ABF-NPR-000865 **Rev:** 01

---

### Contractor's Proposed Resolution:

**Reference Resolution:** We understand your response and we will not submit the normal NCR closure package with NDT reports for this and expect that CT will close these as the green tags for these components are issued.

We understand your response and we will not submit the normal NCR closure package with NDT reports for this and expect that CT will close these as the green tags for these components are issued.

**Submitted by:** Ishibashi, Joshua

**Attachment(s):** ABF-NPR-000865R01

---

### Caltrans' comments:

**Status:** REJ

**Date:** 09-Dec-2010

Normal NCR closure package with NDT reports shall be submitted with the NPR to close out the NCR.

**Submitted by:** Woo, Laraine

**Date:** 09-Dec-2010

**Attachment(s):**

## NCR PROPOSED RESOLUTION

**To:** CALTRANS - SAS Superstructure  
333 Burma Road  
Oakland CA 94607

**Attention:** Siegenthaler, Peter  
Resident Engineer

**Ref:** 05.03.06-000867

**Subject:** NCR No. ZPMC-0872

**Dated:** 28-Feb-2011

**Contract No.:** 04-0120F4  
04-SF-80-13.2 / 13.9

**Job Name:** SAS Superstructure

**Document No.:** ABF-NPR-000865 Rev: 02

---

**Contractor's Proposed Resolution:**

**Reference Resolution:** ZPMC is providing NDT results of the welds in question to show they are acceptable.

ZPMC is providing NDT results of the welds in question to show they are acceptable. Based on this ZPMC requests closure of this NCR.

**Submitted by:** Ishibashi, Joshua

**Attachment(s):** ABF-NPR-000865R02;

---

**Caltrans' comments:**

**Status:** AAP

**Date:** 28-Feb-2011

This NPR for NCR ZPMC-0872 is Accepted with Action Pending. The NDT Report for Weld ID SEG3007Y-334 still needs to be submitted.

**Submitted by:** Eagen, Sean

**Attachment(s):**

**Date:** 28-Feb-2011



# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18379R1-2      DATE 2011.01.25      PAGE 1 OF 3      Revision No: 0

PROJECT NO.: 工程编号 ZP06-787      CONTRACTOR: CALTRANS

ITEMS NAME: 13AE PLATE PANEL SPLICE      DRAWING NO.: SEG3007      CALTRANS CONTRACT NO.: 04-0120F4  
 部件名称      图号      加州工程编号

REFERENCING CODE 参考规范 AWS D1.5-2002      ACCEPTANCE STANDARD 接受标准 AWS D1.5-2002(Table 6.3)      PROCEDURE NO. 程序编号 ZPQC-UT-01

WELDING PROCESS 焊接方法 SMAW      JOINT TYPE 焊缝类型 T JOINT      CALIBRATION DUE DATE 仪器校正有效期 Dec. 28<sup>ST</sup>, 2011

EQUIPMENT 设备      MANUFACTURER 制造商 GE      MODEL NO. 样式编号 USM35      SERIAL NO. 序列编号 10526a

CALIBRATION BLOCK 试块 AWS IIV BLOCK TYPE II      COUPLANT 耦合剂 C.M.C      MATERIAL/THICKNESS 材料厚度 A709M-345T2/F2 100/35/25mm

### TRANSDUCER 探头

MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸	MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸
AMERICA	70°	2.25MHz	0.75×0.625 in				
Reference Level 参考灵敏度						20dB	

Base metal inspected per AWS D1.5-2002 Section 6.19.5      0° UT OK.

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注		
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)								
									a	b	c	d	Length 长度			Sound Path 声程	Depth from Surface 距表面深度
SEG3007G-048	1R1	69.6						39								ACC.	100%
	2R1	69.6						39								ACC.	100%
	3R1	69.6						39								ACC.	100%
	4R1	69.6						39								ACC.	100%
	5R1	69.6						39								ACC.	100%
	6R1	69.6						39								ACC.	100%
	7R1	69.6						39								ACC.	100%
√SEG3007J-047	1R1	69.6						39								ACC.	100%

EXAMINED BY 主探 Tang Xing Shann / DATE 1/25/11      REVIEWED BY 审核 Li Li Ming / DATE 1/25/11

质量经理 / QCM [Signature]      用户 CUSTOMER \_\_\_\_\_  
 签字 SIGN / 日期 DATE \_\_\_\_\_      签字 SIGN / 日期 DATE \_\_\_\_\_



# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18379R1-2      DATE 2011.01.25      PAGE 2 OF 3      Revision No: 0

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)						
									a	b	c	d	Length 长度		
	2R1	69.6				39								ACC.	100%
	3R1	69.6				39								ACC.	100%
	4R1	69.6				39								ACC.	100%
SEG3007G-049	1R1	69.6				39								ACC.	100%
	2R1	69.6				39								ACC.	100%
	3R1	69.6				39								ACC.	100%
	4R1	69.6				39								ACC.	100%
	5R1	69.6				39								ACC.	100%
	6R1	69.6				39								ACC.	100%
	7R1	69.6				39								ACC.	100%
	8R1	69.6				39								ACC.	100%
✓ SEG3007L-045	1R1	69.6				39								ACC.	100%
✓ SEG3007L-046	1R1	69.6				39								ACC.	100%
	2R1	69.6				39								ACC.	100%
	3R1	69.6				39								ACC.	100%
	4R1	69.6				39								ACC.	100%
	5R1	69.6				39								ACC.	100%
	6R1	69.6				39								ACC.	100%
	7R1	69.6				39								ACC.	100%
	8R1	69.6				39								ACC.	100%
	9R1	69.6				39								ACC.	100%
	10R1	69.6				39								ACC.	100%
	11R1	69.6				39								ACC.	100%

EXAMINED BY 主探 <i>Tang Xingshan</i> LEVEL - II SIGN / DATE    1/25/11	REVIEWED BY 审核 <i>Li LiMing</i> LEVEL - II SIGN / DATE    1/25/11
质量经理 / QCM <i>[Signature]</i> 签字 SIGN / 日期 DATE	用户 CUSTOMER _____ 签字 SIGN / 日期 DATE





# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18355R1      DATE 2010.12.27      PAGE 1 OF 3      Revision No: 0

PROJECT NO.: 工程编号 ZP06-787      CONTRACTOR: CALTRANS

ITEMS NAME: 13AE      DRAWING NO.: SEG3007      CALTRANS CONTRACT NO.: 04-0120F4  
 部件名称      图号      加州工程编号 ZP06-787

REFERENCING CODE 参考规范      ACCEPTANCE STANDARD 接受标准      PROCEDURE NO. 程序编号  
 AWS D1.5-2002      AWS D1.5-2002(Table 6.3)      ZPQC-UT-01

WELDING PROCESS 焊接方法      JOINT TYPE 焊缝类型      CALIBRATION DUE DATE 仪器校正有效期  
 FCAW      T-JOINT      Dec. 28<sup>ST</sup>, 2010

EQUIPMENT 设备      MANUFACTURER 制造商      MODEL NO. 样式编号      SERIAL NO. 序列编号  
 UT SCOPE      AMERICA      EPOCH 4B      071565511

CALIBRATION BLOCK 试块      COUPLANT 耦合剂      MATERIAL/THICKNESS 材料厚度  
 AWS IIW BLOCK TYPE II      C.M.C      A709M-345T2/F2      18/20/25/35mm

### TRANSDUCER 探头

MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸	MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸
AMERICA	70°	2.25MHz	0.75×0.625in				
Reference Level 参考灵敏度						20dB	

Base metal inspected per AWS D1.5-2002 Section 6.19.5      0° UT OK.

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注	
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)							
									a	b	c	d	Length 长度			Sound Path 声程
SEG3007L-014	1R1	70					38								ACC.	100%
	2R1	70					38								ACC.	100%
	3R1	70					38								ACC.	100%
	4R1	70					38								ACC.	100%
	5R1	70					38								ACC.	100%
	6R1	70					38								ACC.	100%
SEG3007L-016	1R1	70					38								ACC.	100%

EXAMINED BY 主探 Tang Xing Shou      REVIEWED BY 审核 Li Liming  
 LEVEL - II SIGN / DATE      12/27/10      LEVEL - II SIGN / DATE      12/27/10

质量经理 / QCM [Signature]      用户CUSTOMER \_\_\_\_\_  
 签字 SIGN / 日期 DATE      签字 SIGN / 日期 DATE



# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18355R1      DATE 2010.12.27      PAGE 2 OF 3      Revision No: 0

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)						
									a	b	c	d	Length 长度		
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
	4R1	70				38								ACC.	100%
SEG3007J-034	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
	4R1	70				38								ACC.	100%
	5R1	70				38								ACC.	100%
SEG3007J-036	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
	4R1	70				38								ACC.	100%
	5R1	70				38								ACC.	100%
SEG3007G-018	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
SEG3007G-020	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
√SEG3007C-175	1R1	70				38								ACC.	100%

EXAMINED BY 主探 Tang Xing Shou

REVIEWED BY 审核 Li Li

LEVEL - II SIGN / DATE 12/27/10

LEVEL - II SIGN / DATE 12/27/10

质量经理 / QCM Lu Jianhua

用户 CUSTOMER \_\_\_\_\_

签字 SIGN / 日期 DATE \_\_\_\_\_

签字 SIGN / 日期 DATE \_\_\_\_\_



## NCR PROPOSED RESOLUTION

**To:** CALTRANS - SAS Superstructure  
333 Burma Road  
Oakland CA 94607

**Attention:** Siegenthaler, Peter  
Resident Engineer

**Ref:** 05.03.06-000867

**Subject:** NCR No. ZPMC-0872

**Dated:** 09-Mar-2011

**Contract No.:** 04-0120F4  
04-SF-80-13.2 / 13.9

**Job Name:** SAS Superstructure

**Document No.:** ABF-NPR-000865 Rev: 03

---

### Contractor's Proposed Resolution:

**Reference Resolution:** The weld identified as SEG3007Y-0334 was welded in the same manner as the other welds noted in this NCR acceptable NDT.

The weld identified as SEG3007Y-0334 was welded in the same manner as the other welds noted in this NCR acceptable NDT of the welds has been provided showing that in this case where the post weld heat treatment was not performed did not adversely affect the weld. Based on this and ZPMC requests closure of this NCR.

**Submitted by:** Ishibashi, Joshua

**Attachment(s):** re-flash;

---

### Caltrans' comments:

**Status:** CLO

**Date:** 09-Mar-2011

This proposed resolution is acceptable. The documentation received is sufficient and the Department concurs that Non-Conformance ZPMC-0872 is closed.

**Submitted by:** Eagen, Sean

**Date:** 09-Mar-2011

**Attachment(s):**



# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18379R1-2      DATE 2011.01.25      PAGE 1 OF 3      Revision No: 0

PROJECT NO.: 工程编号 ZP06-787      CONTRACTOR: CALTRANS

ITEMS NAME: 13AE PLATE PANEL SPLICE      DRAWING NO.: SEG3007      CALTRANS CONTRACT NO.: 04-0120F4  
 部件名称      图号      加州工程编号

REFERENCING CODE 参考规范      ACCEPTANCE STANDARD 接受标准      PROCEDURE NO. 程序编号  
 AWS D1.5-2002      AWS D1.5-2002(Table 6.3)      ZPQC-UT-01

WELDING PROCESS 焊接方法      JOINT TYPE 焊缝类型      CALIBRATION DUE DATE 仪器校正有效期  
 SMAW      T JOINT      Dec. 28<sup>ST</sup>, 2011

EQUIPMENT 设备      MANUFACTURER 制造商      MODEL NO. 样式编号      SERIAL NO. 序列编号  
 UT SCOPE      GE      USM35      10526a

CALIBRATION BLOCK 试块      COUPLANT 耦合剂      MATERIAL/THICKNESS 材料厚度  
 AWS IIV BLOCK TYPE II      C.M.C      A709M-345T2/F2 100/35/25mm

### TRANSDUCER 探头

MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸	MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸
AMERICA	70°	2.25MHz	0.75×0.625 in				
Reference Level 参考灵敏度						20dB	

Base metal inspected per AWS D1.5-2002 Section 6.19.5      0° UT OK.

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注	
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)							
									a	b	c	d	Length 长度			Sound Path 声程
SEG3007G-048	1R1	69.6						39							ACC.	100%
	2R1	69.6						39							ACC.	100%
	3R1	69.6						39							ACC.	100%
	4R1	69.6						39							ACC.	100%
	5R1	69.6						39							ACC.	100%
	6R1	69.6						39							ACC.	100%
	7R1	69.6						39							ACC.	100%
√SEG3007J-047	1R1	69.6						39							ACC.	100%

EXAMINED BY 主探 Tang Xing Shann      REVIEWED BY 审核 Li Li Ming  
 LEVEL - II SIGN / DATE 1/25/11      LEVEL - II SIGN / DATE 1/25/11

质量经理 / QCM [Signature]      用户 CUSTOMER \_\_\_\_\_  
 签字 SIGN / 日期 DATE \_\_\_\_\_      签字 SIGN / 日期 DATE \_\_\_\_\_



# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18379R1-2      DATE 2011.01.25      PAGE 2 OF 3      Revision No: 0

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)						
									a	b	c	d	Length 长度		
	2R1	69.6				39								ACC.	100%
	3R1	69.6				39								ACC.	100%
	4R1	69.6				39								ACC.	100%
SEG3007G-049	1R1	69.6				39								ACC.	100%
	2R1	69.6				39								ACC.	100%
	3R1	69.6				39								ACC.	100%
	4R1	69.6				39								ACC.	100%
	5R1	69.6				39								ACC.	100%
	6R1	69.6				39								ACC.	100%
	7R1	69.6				39								ACC.	100%
	8R1	69.6				39								ACC.	100%
✓ SEG3007L-045	1R1	69.6				39								ACC.	100%
✓ SEG3007L-046	1R1	69.6				39								ACC.	100%
	2R1	69.6				39								ACC.	100%
	3R1	69.6				39								ACC.	100%
	4R1	69.6				39								ACC.	100%
	5R1	69.6				39								ACC.	100%
	6R1	69.6				39								ACC.	100%
	7R1	69.6				39								ACC.	100%
	8R1	69.6				39								ACC.	100%
	9R1	69.6				39								ACC.	100%
	10R1	69.6				39								ACC.	100%
	11R1	69.6				39								ACC.	100%

EXAMINED BY 主探 <u>Tang Xingshan</u> LEVEL - II SIGN / DATE    1/25/11	REVIEWED BY 审核 <u>Li Liming</u> LEVEL - II SIGN / DATE    1/25/11
质量经理 / QCM <u>[Signature]</u> 签字 SIGN / 日期 DATE	用户 CUSTOMER _____ 签字 SIGN / 日期 DATE





# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18355R1      DATE 2010.12.27      PAGE 1 OF 3      Revision No: 0

PROJECT NO.: 工程编号 ZP06-787      CONTRACTOR: CALTRANS

ITEMS NAME: 13AE      DRAWING NO.: SEG3007      CALTRANS CONTRACT NO.: 04-0120F4  
 部件名称      图号      加州工程编号 ZP06-787

REFERENCING CODE 参考规范      ACCEPTANCE STANDARD 接受标准      PROCEDURE NO. 程序编号  
 AWS D1.5-2002      AWS D1.5-2002(Table 6.3)      ZPQC-UT-01

WELDING PROCESS 焊接方法      JOINT TYPE 焊缝类型      CALIBRATION DUE DATE 仪器校正有效期  
 FCAW      T-JOINT      Dec. 28<sup>ST</sup>, 2010

EQUIPMENT 设备      MANUFACTURER 制造商      MODEL NO. 样式编号      SERIAL NO. 序列编号  
 UT SCOPE      AMERICA      EPOCH 4B      071565511

CALIBRATION BLOCK 试块      COUPLANT 耦合剂      MATERIAL/THICKNESS 材料厚度  
 AWS IIW BLOCK TYPE II      C.M.C      A709M-345T2/F2      18/20/25/35mm

### TRANSDUCER 探头

MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸	MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸
AMERICA	70°	2.25MHz	0.75×0.625in				
Reference Level 参考灵敏度						20dB	

Base metal inspected per AWS D1.5-2002 Section 6.19.5      0° UT OK.

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注	
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)							
									a	b	c	d	Length 长度			Sound Path 声程
SEG3007L-014	1R1	70					38								ACC.	100%
	2R1	70					38								ACC.	100%
	3R1	70					38								ACC.	100%
	4R1	70					38								ACC.	100%
	5R1	70					38								ACC.	100%
	6R1	70					38								ACC.	100%
SEG3007L-016	1R1	70					38								ACC.	100%

EXAMINED BY 主探 Tang Xing Shou      REVIEWED BY 审核 Li Liming  
 LEVEL - II SIGN / DATE      12/27/10      LEVEL - II SIGN / DATE      12/27/10

质量经理 / QCM [Signature]      用户CUSTOMER \_\_\_\_\_  
 签字 SIGN / 日期 DATE      签字 SIGN / 日期 DATE



# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 B787-UT-18355R1      DATE 2010.12.27      PAGE 2 OF 3      Revision No: 0

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)						
									a	b	c	d	Length 长度		
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
	4R1	70				38								ACC.	100%
SEG3007J-034	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
	4R1	70				38								ACC.	100%
	5R1	70				38								ACC.	100%
SEG3007J-036	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
	4R1	70				38								ACC.	100%
	5R1	70				38								ACC.	100%
SEG3007G-018	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
SEG3007G-020	1R1	70				38								ACC.	100%
	2R1	70				38								ACC.	100%
	3R1	70				38								ACC.	100%
√SEG3007C-175	1R1	70				38								ACC.	100%

EXAMINED BY 主探 Tang Xing Shou

REVIEWED BY 审核 Li Li

LEVEL - II SIGN / DATE 12/27/10

LEVEL - II SIGN / DATE 12/27/10

质量经理 / QCM Lu Jianhua

用户 CUSTOMER \_\_\_\_\_

签字 SIGN / 日期 DATE \_\_\_\_\_

签字 SIGN / 日期 DATE \_\_\_\_\_



## NCR PROPOSED RESOLUTION

**To:** California Department of Transportation  
333 Burma Road  
Oakland, CA 94607  
**Attention:** Siegenthaler, Peter  
Resident Engineer  
**Ref:** 05.03.06-000867  
**Subject:** NCR No. ZPMC-0872

**Dated:** 28-Feb-2011  
**Contract No.:** 04-0120F4  
04-SF-80-13.2/13.9  
**Job Name:** Self-Anchored Suspension Bridge  
**Document No:** ABF-NPR-000865 **Rev:** 2

---

---

### Contractor's Proposed Resolution:

**Reference Resolution:** ZPMC is providing NDT results of the welds in question to show they are acceptable.

ZPMC is providing NDT results of the welds in question to show they are acceptable. Based on this ZPMC requests closure of this NCR.

**Submitted By:** Ishibashi, Joshua  
**Attachment(s):** ABF-NPR-000865R02;

---

---


Status: AAP

### Caltrans' comments:

Date: 28-Feb-2011


This NPR for NCR ZPMC-0872 is Accepted with Action Pending. The NDT Report for Weld ID SEG3007Y-334 still needs to be submitted.

**Submitted By:** Eagan, Sean **Date:** 28-Feb-2011  
**Attachment(s):** ABF-NPR-000865




SECTION Y1-Y1

SECTION Y2-Y2




SECTION Y11a

SECTION Y11b




SECTION Y21a

SECTION Y21b



SECTION Y3-Y3



SECTION Y31a

SECTION Y31b

SECTION Y31c

SECTION Y31d

SECTION Y31e

SECTION Y32a

SECTION Y32b

SECTION Y32c

SECTION Y32d

SECTION Y32e


SECTION Y32f

SECTION Y32g

SECTION Y32h


SECTION Y32i

SECTION Y32j



SECTION Y34a

SECTION Y34b



SECTION Y35a


SECTION Y35b

SECTION Y36a

SECTION Y36b

SECTION Y36c

SECTION Y36d



Detail A

Detail B

Detail C

Detail D

Detail E

Detail F

Detail G

焊缝编号说明: SEG000 000

焊缝序号

零件车间图纸号

注意: 如有遗漏或重复的标注焊缝, 请QC人员通知工艺进行补标或删减

<b>ZPMC</b> SINOHYDRA PORT MACHINERY CO., LTD.		 CHENWU-TONGSHI JTC 2535
WELDING MAP		
DRAWN	SHOP DRAWING NO.	PAGINATION
CHECKED	SEG3007Y	1/1

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: xx.25A**QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION****Location:** Changxing Island, Shanghai, China**Report No:** NCS-000947**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 09-Mar-2011**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0872**Type of problem:**

<b>Welding</b>	<b>Concrete</b>	<b>Other</b>	
<b>Welding</b>	<b>Curing</b>	<b>Procedural</b>	<b>Bridge No:</b> 34-0006
<b>Joint fit-up</b>	<b>Coating</b>	<b>Other</b>	<b>Component:</b>
<b>Procedural</b>	<b>Procedural</b>	<b>Descriptor:</b>	

**Date the Non-Conformance Report was written:** 24-Nov-2010**Description of Non-Conformance:**

During Caltrans QA in process observations of the fabrication of Orthotropic Box Girder (OBG) 13AE welds SEG3007Y-334, SEG3007J-047, SEG3007L-045, SEG3007L-046 and SEG3007C-175 this QA discovered the following issues: ZPMC welding personnel did not appear to be following the NEW WELD PROCEDURE (Rager/McQuaid)

The following requirements were not followed:

4. Welding (4C)
5. Postweld Thermal Treatment (5A, 5C, 5D)

NOTE: The above references are relative to sections 4 ~ 5 of the NEW WELD PROCEDURE (Rager/McQuaid) and the corresponding paragraph letters.

## Issue number 1

The weld was identified as SEG3007Y-334

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Floor Beam FB3111A to Bottom Plate SA3012A  
FB3111A and SA3012A are designated on the approved shop drawings as Seismic Performance Critical Members.

## Issue number 2

The weld was identified as SEG3007J-047

The welding process used was FCAW

The area was preheated using electric strip heaters

The weld is a complete joint penetration weld that joins Longitudinal Diaphragm SA3019A to Side Plate



---

---

## QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION

( Continued Page 3 of 3 )

---

---

of Structural Materials for your project.

---

---

**Inspected By:** Ng,Michael

Quality Assurance Inspector

**Reviewed By:** Wahbeh,Mazen

QA Reviewer

---

---