

P.O. BOX 23223 Oakland, CA 94623
 Phone (510) 419-0120 / Fax (510) 839-0666

LETTER OF SUBMITTAL
KFM Skyway Project # 04-012024

Run Date 21-Jul-04
 Time 4:20 PM

Dated: 21-Jul-2004
 To: Doug Coe
 Caltrans-Skyway Project
 345 Burma Road
 Oakland CA 94607
 Phone: Fax:

SUBMITTAL No: KFM-SUB-002626 Rev: 00
 Co/Job # 364-3726
 Contract # 04-012024
 Sub/Supplier: MSS
 Sub/Supplier No:

Subject: Mountain States Steel - NCR #8 &9

Special Provis. (SP) REF: 08-3.01
 Standard Spec. (SS) REF:

RESUBMITTAL/SUPPLEMENTAL REF:

We are sending the following attached items: Attached Via Fax

- Drawing
- Samples
- Payroll
- Change Order
- Plans
- Certificates of compliance
- Specs
- Schedule
- Prog. Pmt
- Calculations
- Copy of Letter
- Invoice

Item	Date	Copies	Description	Drawing No	Rev	Status	Pages
01	21-Jul-04	1	Fax Cover Letter		0	Pending	1
02	23-Jun-04	1	Mountain States Steel - NCR #8		0	Pending	1
03	21-Jul-04	1	Mountain States Steel - NCR #9		0	Pending	1

These are transmitted as checked below:


- For Approval
- For Your Use
- For Review/comment
- As Requested
- Return For Correction
- For Information

Remarks:

CC:

Please review / approve by : 28-Jul-2004

Submitted By: Rich Bienek
 (KFM Staff Member - Originator of Transmittal)

Checked & Sent By: 
 Contract Admin/DCS Staff

MOUNTAIN STATES STEEL
 325 SOUTH GENEVA ROAD
 LINDON, UT 84042
 PHONE: 801 785-5085 FAX: 801 785-1100
 E - MAIL: DAVE@MSSTEEL.COM

FAX

TO:	FROM:
RICH BIENEK	Dave Draper
COMPANY:	DATE:
KFM (a joint venture)	7/21/04
FAX NUMBER:	TOTAL NO. OF PAGES INCLUDING COVER:
(510) 839-0666	44
(510) 419-0120	SENDER'S REFERENCE NUMBER:
	464
RE:	YOUR REFERENCE:
san Francisco Oakland Bay Bridge	Skyway Job #364-3726
	CDOT Contract #04-012024

URGENT **X** FOR REVIEW PLEASE COMMENT PLEASE REPLY PLEASE RECYCLE

NOTES/COMMENTS:

Please find MSS' NCRs #8 & 9 and advise if the resolution is acceptable. MSS will follow thru with the resolution as soon as fabrication is complete and the pieces ready for MT inspection.

SKYWAY BAY BRIDGE PROJECT	
KIEWIT / FCI / MANSON, A JV	
DATE: 7-21-04	CO/JOB: 364-3726
ROUTED BY:	NO: 04-012024
TO: RICH BIENEK	SPECIAL NOTES:
INTER:	TO:
EXTERNAL COPIES TO:	
SCANNED: Y	FILED TO:



MOUNTAIN STATES STEEL

325 SOUTH GENEVA ROAD, LINDON, UTAH 84042

Telephone: (801)785-5085

Bax: (801)785-1100

NON-CONFORMANCE REPORT

Contract No. <u>464</u>	Project; <u>Skyway Project #04-012024</u>	Incident Date: <u>23 June '04</u>
Piece Mark: <u>6301A-9</u>		Tag No: <u>0008</u>

Condition should Be: Preheat to 150°F minimum prior to welding.

Non-conformance: The right side, as drawn, of the weld joint between the left end stiffener (c6301) and the baseplate (g6301) was welded without sufficient preheat.

Recommended Corrective Action: 100% magnetic particle inspect the affected weld. no less than 48 hours after welding.

Inspector: Dave Flygare / Paul Dawson

Corrective Action: _____

Approvals: _____

David G. Draper
QA/QC Manager

Inspector

Disposition After Corrective Action: Use as-is.



MOUNTAIN STATES STEEL

325 SOUTH GENEVA ROAD, LINDON, UTAH 84042

Telephone: (801) 785-5085

Fax: (801) 785-1100

NON-CONFORMANCE REPORT

Contract No. <u>464</u>	Project: <u>Skyway Project #04-012024</u>	Incident Date: <u>21 July '04</u>
Piece Mark: <u>6303A</u>		Tag No: <u>0009</u>

Condition Should Be: Multipass welds are wire brushed prior to deposition of additional weld passes.

Non-conformance: Welder "E" chipped off slag with and went over the weld with a needle gun, but did not wire brush welds between the horizontal stiffeners (b6303) and shell (a6303) before depositing the final weld pass.

Recommended Corrective Action: 100% magnetic particle inspect the b6303 to a6303 welds no less than 48 hours after welding.

Inspector: Dave Flygare / Paul Dawson

Corrective Action: _____

Approvals: _____

David G. Draper
QA/QC Manager

Inspector

Disposition After Corrective Action: Use as-is.

DEPARTMENT OF TRANSPORTATION

SFOBB – Skyway Project
345 Burma Road
Oakland, CA 94607
Facsimile Number: (510) 622-5165



*Flex Your Power
Be Energy Efficient!*

August 23, 2004

KFM, a JV
220 Burma Road
Oakland, CA 94607

Contract: 04-012024
04-SF, Ala-80-13.9/14.3, 0.0/1.6
SFOBB Skyway Project
State Letter # 5.03.1-005324

Subject: Resolution to Mountain States Steel NCR #8 & 9

Dear Mr. Skoro
Attention: Mr. Rich Bienek

The State is in receipt of Submittal No. 2626 regarding Mountain States Steel NCR #8 and 9. The States approves Mountain States Steel recommended corrective actions mentioned on the reports. As a result, the subject NCR's are resolved.

If you have any further questions I can be reached at (510) 622-5105.

Sincerely,

<<< ORIGINAL SIGNED >>>

Mr. William Howe
Senior Trans. Engineer

For: Mr. Douglas Coe
Resident Engineer

cc: V. Iyer
S. Abbas
E. Alkhasawneh
D. Salladay

file: 5.03.1