

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT


RESIDENT ENGINEER'S SUMMARY REPORT
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

Contract #: 04-0120F4
 SAS Superstructure
 04-SF-80-13.2 / 13.9

Report No: DR-000012 **Working Day Calendar:** 205 **Date:** 06-Jul-2007
Fabricator: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Fabricator Shift Hour:** to
Location: Shanghai, China **RE Shift Hour:** 09:30 to 17:00
Weather: **Temperature:** F/ F
Material Description: SAS OBG Deck

Summary:

? I worked on Changxing Island.

? ZPMC was planning to burn the last piece, the fifth plate, of steel plates for three U rib plates. However, the plate has not been inspected by ABF and ABF will not check the plate until tomorrow. ZPMC had to call off the operation at about 10:00 a.m.

? ZPMC started milling edges of hand holes on U rib plates at about 1:00 p.m. Five of the twelve U rib plates were stacked for grinding edges. We had to leave the site at about 4:00 p.m., before grinding was finished, to catch the 5:00 p.m. ferry to return to Marriott. For details, see METS report.

? ZPMC should start bending plates tomorrow.

Prepared By: Ku, Stanley	Sr. Bridge Engineer	01-Jul-2007
Reviewed By: Tom, Jason	Sup. Transportation Engineer	07-Jul-2007
