

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

RESIDENT ENGINEER'S SUMMARY REPORT
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

Contract #: 04-0120F4
SAS Superstructure
04-SF-80-13.2 / 13.9

Report No: DR-000052	Working Day Calendar: 240	Date: 10-Aug-2007
Fabricator: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island	Fabricator Shift Hour: to	
Location: Shanghai, China	RE Shift Hour: 0830 to 1700	
Weather:	Temperature: F/ F	
Material Description: SAS Tower		

Summary:

? ABF cancelled works on 77m tower mock-up. The welders that ZPMC planned to use on 77m tower mock-up are not on the certified welder list. They were too busy working on ABF's mock-ups and forgot to be certified.

? ZPMC will start working on 77m tower mock-up tomorrow. For details, see Dave McClary's report.

Prepared By: Ku, Stanley	Sr. Bridge Engineer	10-Aug-2007
Reviewed By: Tom, Jason	Sup. Transportation Engineer	20-Aug-2007
