

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT


RESIDENT ENGINEER'S SUMMARY REPORT
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

Contract #: 04-0120F4
 SAS Superstructure
 04-SF-80-13.2 / 13.9

Report No: DR-000057	Working Day Calendar: 250	Date: 20-Aug-2007
Fabricator: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island	Fabricator Shift Hour: to	
Location: Shanghai, China	RE Shift Hour: 08:30 to 17:00	
Weather:	Temperature: F/ F	
Material Description: SAS Tower		

Summary:

- ? ZPMC did not submit PJP WPS until shortly after 4:00 p.m. No welding done on skin plates for 77m mock-up.
- ? ZPMC will start welding on skin plates for 77m mock-up tomorrow at 7:00 a.m.
- ? Due to strong wind, ZPMC cancelled the 3:00 p.m. ferry service from Changxing Island to Pudong. Fortunately, ferry service from Changxing Island to Pudong resumed at 5:00 p.m.

Prepared By: Ku, Stanley	Sr. Bridge Engineer	20-Aug-2007
Reviewed By: Tom, Jason	Sup. Transportation Engineer	20-Aug-2007
